

Water Operations Water CIP Highlighted Projects

**Pete Fromm— Manager
Water Engineering**



CIP No. 122003
Waterworks Park WTP to Northeast WTP
Transmission Phase 1 – Northeast Flow Control
Facility

Project Type: Design Build



PROJECT MANAGER: MIKE GARRETT

PROJECT DESCRIPTION

The project involves the design and construction of a flow control structure and three sections of large diameter pipeline that connect the flow control structure to the existing potable water supply system on both the upstream and downstream sides of the Northeast Water Treatment Plant (NE WTP). The Work includes the design and construction of:

- A large, below-ground, reinforced concrete structure;
- Flow control valves and associated piping;
- An above-ground superstructure with bridge crane and truck access;
- Three large diameter connecting pipelines;
- A connection to, and extension of, the existing NE WTP filtered water conduits' Junction Chamber No. 1;
- A connection to an existing 60-inch transmission main on the west side of the NE WTP yard;
- A variety of appurtenant features;
- Associated utility and site improvements; and
- Electrical and control system components.



PROJECT COST AND SCHEDULE SUMMARY

Contract Cost	
Total Contract Amount:	\$24,593,619.00
Total Billed to Date:	\$24,365,353.61
Percentage of Completion	99.07%

Contract Time	
Contract Start Date	September 5, 2019
Scheduled Final Completion Date	March 6, 2023

PROJECT JUSTIFICATION



The Northeast Flow Control Facility will provide additional finish water supply redundancy to the Northeast and Water Works Park service areas to avoid loss of service scenarios in the future. Additionally, it is a predecessor project to decommissioning treatment at the Northeast WTP necessary to align installed treatment capacities with overall system demands.



SEPTEMBER 2020

Lower Weir Floor Poured, Re-steel and Forms for wall stated

Framework & Re-steel - Lower Weir with 96" Flanged Thimble set



NOVEMBER 2020

Pouring West all of Weir Chamber



Setting 42" Spool Pieces on 84" Header




JANUARY 2021

Delivery of 96" Pipe



Pouring Concrete slab over Weir Chamber with trench drains



APRIL 2021

*42" Saddle Tap on Garland Main –
Framework for Base of Vault Started*


*Excavator holding 42" pipe in place to
prevent floating in CLSM backfill*



JULY 2021

48" Gate Valves for Valve bay in FCF

Setting the last Gate Valve on the Weir wall. All the spool pieces and Plunger Valves had to be lowered into valve bay before last roof truss could be set.



OCTOBER 2021

New roofing membrane installation




Valve Trains being assembled




DECEMBER 2021

Driveways and Sidewalks poured




*Support pedestals poured under valve
trains*



FEBRUARY 2022

MCC operating



Security systems is being installed



Reservoir level sensors installed with stilling wells



MAY 2022

Inside of the new Flow Control Facility looking at the valve trains



CIP No. 132010

West Service Center Reservoirs, Reservoir Pump House & Division Valve Replacement

Project Type: Design Build



Project Manager: Andrew Juergens

PROJECT DESCRIPTION

The existing reservoirs at the West Service Center Booster Station were constructed in the early 1960's and are past their intended service life. The existing reservoirs are in poor condition and continue to require periodic repairs despite numerous past repairs. Additionally, half of the existing reservoir pumps experience suction hydraulic issues when the reservoir level falls below half full.

Additionally, construction of new of West Service Center Division Valves is needed to convey flows originating from the Lake Huron Water Treatment Plant through the West Service Center to the Springwells Water Treatment Plant high-pressure service area while the Springwells raw water tunnel is out of service for repairs.




PROJECT COST AND SCHEDULE SUMMARY

Contract Cost	
Total Contract Amount:	44,900,000.00\$
Total Billed to Date:	27,456,896.88
Percentage of Completion	61.15 %

Contract Time	
Contract Start Date	March 15, 2020
Scheduled Final Date	March 14, 2024
Final Completion Date	July 12, 2024

PROJECT JUSTIFICATION

Construction of West Service Center Division Valves is needed to convey Lake Huron WTP flow through the West Service Center to the Springwells WTP high service area while the Springwells WTP raw water tunnel is out of service for repairs. Construction of the active bypass around the Newburgh Pump Station



EXISTING CONDITIONS PRIOR TO PROJECT START

Existing — Ponding between Pump House No 1 and Reservoir



Existing Reservoir Pump Houses No 1 & No 2



EXISTING CONDITIONS PRIOR TO PROJECT START

Existing Valve Well No. 3



Existing Valve Well No. 1



APRIL 2021

*Excavation is Underway for New
Reservoir Pump House*



*Sheet Piling Installed at Valve Well
No.3*



JUNE 2021

*Progress on construction of the new
Reservoir Pump House*

*Valve Well No. 3 Demolition in
progress*



SEPTEMBER/OCTOBER 2021

New Reservoir Pump House — Rebar framework in place



Installation of Reservoir Fill Yard Piping



JANUARY/FEBRUARY 2022

Installation of 42" Reservoir Pump House Discharge Piping



New masonry walls are being constructed




MARCH 2022

Pouring concrete for Reservoir Pump Bases



Reservoir Pump House bases and trench drain in progress



APRIL 2022

North reservoir base slab pour



MAY 2022

North Reservoir Support Columns in Progress



A high-speed photograph of a water splash, showing a wave of water moving from left to right, with many small bubbles and droplets visible. The water is a deep blue color, and the background is a lighter blue gradient.

Questions?

Thank you!