



Capital Improvement Program (CIP) Project Updates Wastewater Engineering

September 10, 2024 | Philip Kora, PE

Agenda

- CIP #: 212008 – Aeration Deck 1 and 2 Improvements
- CIP #: 211007 – PS#2 Bar Racks and Grit System Improvements
- CIP # 273001 – HS CSO Facility Improvements



Wastewater CIP Project STATUS



CIP #: 212008 Aeration Deck 1 and 2 Improvements

Project Manager: Philip Kora

Project Delivery Method: Design-Build

Project Status: Design Phase

CIP Score: 78.3



| Contract | Contractor | Contract Amount | Earned Value | % Complete | Start | End | % Elapsed Time |
|-----------------------------|----------------|-----------------|---------------|------------|------------|-------------|----------------|
| • 2102926 (Design Build) | • Kokosing Inc | • \$210 million | • \$7 Million | • 3% | • 4/8/2024 | • 3/31/2030 | • 6% |



BCE=Business Case Evaluation
RFP=Request for Proposal

Wastewater CIP Project INFO



CIP #: 212008 Aeration Deck 1 and 2 Improvements

💧 Project Scope of Work/Goals

- 💧 Implement enhanced biological phosphorus removal (EBPR) to meet future NPDES total phosphorus limits and reduce ferric chloride use
- 💧 Improve energy efficiency and oxygen consumption
- 💧 Incorporate step feed process operating mode for increased wet weather capacity
- 💧 Extend useful life of basins 1 and 2 by 30 years

💧 Significance/Need/Background

- 💧 Existing equipment at end of service life and efficiency gains needed
- 💧 Foaming issues and Existing level control weirs are not reliable
- 💧 Higher capacity during wet weather events needed

Wastewater CIP Project PHOTOS



CIP #: 212008 Aeration Deck 1 and 2 Improvements

Pre-Contract Photos (Basin 1)



Currently (Basin 1 Cell 2)



Wastewater CIP Project PHOTOS



CIP #: 212008 Aeration Deck 1 and 2 Improvements

Pre-Contract Photos (Basin 1)




Currently (Basin 1 Cell 10)



Wastewater CIP Project PHOTOS



CIP #: 212008 Aeration Deck 1 and 2 Improvements



Basin 1 Scan Results showing material buildup

| Sludge Removal Job-To-Date Tracking | | | | | | |
|-------------------------------------|--------------------|--------------|----------------|-----------------------|------------------|--------------------|
| UPDATED THROUGH: | | 8/13/2024 | | | | |
| | Estimated QTY (CY) | | | Job-To-Date % Removed | Removed QTY (CY) | Remaining QTY (CY) |
| | Solids | Sludge/Water | Combined Total | | | |
| PHASE 1: BASIN NO. 1 | | | | | | |
| Bay 1 | 40 | 48 | 88 | 100% | 88 | 0 |
| Bay 2 | 192 | 75 | 267 | 100% | 267 | 0 |
| Bay 3 | 82 | 150 | 232 | 100% | 232 | 0 |
| Bay 3-4 Connecting Tunnel | 11 | 36 | 47 | 100% | 47 | 0 |
| Bay 4 | 206 | 126 | 332 | 100% | 332 | 0 |
| Bay 5 | 86 | 126 | 212 | 100% | 212 | 0 |
| Bay 6 | 113 | 99 | 212 | 100% | 212 | 0 |
| Bay 7 | 109 | 106 | 215 | 100% | 215 | 0 |
| Bay 8 | 175 | 80 | 255 | 100% | 255 | 0 |
| Bay 9 | 118 | 80 | 198 | 100% | 198 | 0 |
| Bay 10 | 188 | 42 | 230 | 82% | 188 | 42 |
| Basin No. 1 Totals | | | 2288 | 98% | 2246 | 42 |

Wastewater CIP Project STATUS




CIP #211007: Pump Station 2 Rack & Grit Improvements

Project Manager: Elizabeth Mann, PE

Delivery Method: Design-Bid-Build

Status: Moving from Request for Bid to Construction

CIP Score: 75.7



| Contract | Contractor | Contract Amount | Earned Value | % Complete | Start | End | % Elapsed Time |
|--|--|--|---|--|---|---|--|
| <ul style="list-style-type: none"> • 1904337 • 2300154 | <ul style="list-style-type: none"> • Hazen • CCC | <ul style="list-style-type: none"> • \$ 17.2 M • \$225.0 M | <ul style="list-style-type: none"> • \$9M • N/A | <ul style="list-style-type: none"> • 52% • N/A | <ul style="list-style-type: none"> • 10/20/20 • 10/2024 | <ul style="list-style-type: none"> • 04/30/2030 • 04/2030 | <ul style="list-style-type: none"> • 40% • N/A |

Wastewater CIP Project INFO



CIP #211007: PS2 Rack & Grit Improvements (PS2RG)

💧 Scope of Work & Goals

- 💧 Replace the 8 existing bar screens with 10 finer bar screens for debris removal.
- 💧 Install 8 stirred vortex units and 6 cyclone classifiers for grit removal.
- 💧 **Direct goal:** Remove a higher percentage of inorganic solids.
- 💧 **Strategic goals:** Improve system reliability and reduce maintenance costs.

💧 Significance/Need/Background

- 💧 **Benefits of better solids and grit removal:** 1) reduced wear on primary sludge pumps and other equipment, 2) fewer process upsets from debris clogs, 3) improved quality and consistency of biosolids products.
- 💧 **Other impact:** Informs upcoming CIP #211011, Pump Station 1 Screen & Grit.

Wastewater CIP Project PHOTOS



CIP #211007: PS2 Rack & Grit Improvements

Existing Bar Screens (8 x 3/4")



Proposed Bar Screens (10 x 1/4")



Wastewater CIP Project PHOTOS




CIP #211007: PS2 Rack & Grit Improvements

Existing Grit Chambers (1 of 8)



Prop. Vortex Collector (1 of 8)



Wastewater CIP Project STATUS



CIP #: 273001 Hubbell Southfield (HS) CSO Facility Improvements

Project Manager: [Kashmira Patel, PE, PMP](#)

Project Delivery Method: [Design-Bid-Build](#)

Project Status: [Design Phase](#)

CIP Score: [75.7](#)

We Are Here



BCE: Business Case Evaluation

Request for proposal

Request for proposal

Request for bid

| Contract | Contractor | Contract Amount | Earned Value | % Complete | Start | End | % Elapsed Time |
|-----------|-------------|-----------------|---------------|------------|--------------|--------------|----------------|
| • 2103225 | • Wade Trim | • \$11,418,379 | • \$2,253,042 | • 19.73% | • 09/25/2023 | • 06/22/2030 | • 12.55% |

Wastewater CIP Project INFO



CIP #273001 HS CSO Facility Improvements

💧 Scope of Work & Goals

- 💧 Improve Flushing & Dewatering system with reduced maintenance efforts.
- 💧 Improve Chemical Feed system with addition of chemical tank to meet high demands.
- 💧 Improve Electrical and Instrumentation and controls system
- 💧 Better operational reliability of the equipment and the facility & reduce maintenance cost.

💧 Significance/Need/Background

- 💧 The existing flushing system is costly, inefficient and requires manual cleaning.
- 💧 A larger event or back-to-back events results in chlorine demand to disinfect the flow.
- 💧 Existing electrical and I&C equipment are at the end of their service life.

Wastewater CIP Project PHOTOS



CIP #: 273001 HS CSO Facility Improvements

Existing Flushing System



Proposed Flushing System



Wastewater CIP Project PHOTOS



CIP #: 273001 HS CSO Facility Improvements

Proposed New Bldg Location




Proposed New Chem Bldg



Typical Wastewater CIP Delivery Challenges

- ◆ Weather related delays
- ◆ Operational restrictions in releasing the Equipment/processes for construction / isolation
- ◆ Equipment fabrication/ delivery (supply chain)
- ◆ Acquisition of land / easements
- ◆ Acquisition of permits
- ◆ SRF funding approval delay
- ◆ Design delays due to scope changes/additions
- ◆ Construction delays due to differing site conditions

Process for choosing projects to submit in CIP



- 1 Master Plan Review
- 2 Discussions with Asset Management, Operations & Maintenance, Plant Managers
- 3 Scope Development
- 4 Schedule/budget Development
- 5 Review with Director/CIP Team/Chief
- 6 Resource Review

Questions and Contact



Philip Kora, PE

Great Lakes Water Authority – Manager – Life Cycle Project Management

P: 313-297-5909

E: Philip.Kora@glwater.org

