

Highlighted Projects - Water

Grant Gartrell, Director of Water Engineering

Active Projects Highlight Report

Table of Contents

- 1. CON-133 Water Plant Production Flow Measurement and Related Facility Improvements
- 2. CON-208 Water Works Park Chlorine Disinfection System Replacement and Improvements
- 3. CON-212 Lake Huron Water Treatment Plant Miscellaneous Mechanical Heating, Ventilating and Air-Conditioning System Improvement
- 4. CON-225 Orion Pumping Station Improvement
- 5. CON-251 Springwells Water Treatment Plant 1958 Rapid Mix Improvements
- 6. CON-253 Springwells Water Treatment Plant Reservoir Fill Line Improvements
- 7. CON-288 Lake Huron Water Treatment Plant Electrical Tunnel Rehabilitation
- 8. SP-563 Springwells Water Treatment Plant, 1958 Filter Rehabilitation and Auxiliary Facility Improvements
- 9. CON-297 Fairview Sewage Pumping Station Improvements



Project Name: Water Plant Production Flow Measurement and Related Facility Improvements		
GLWA Project Manager: Jorge Nicolas	Contractor: LGC Global	Contract Number: CON-133
Project Start Date: 7/31/2017	Project Completion Date: 6/1/2020	Contract Amount: \$ 6,876,833.00
Invoiced to Date: \$5,174,207.00	Balance Remaining: \$ 1,702,626.00	Project Schedule (% Complete) 75%

Current Work Status	Project Projections
-Southwest Water Treatment Plant: all physical work is complete. Instrument calibration and testing is being performed nowNortheast Water Treatment Plant: Substantial completion of the project has been achieved. All rehabilitated meters are in satisfactory service Springwells Water Treatment Plant: Rehabilitation of Venturi Meter # 7 is complete. Rehabilitation of VM-6 is in process.	 Springwells Water Treatment Plant: Finalize VM-6 rehabilitation and then proceed to the other VM's Southwest Water Treatment Plant: Achieve substantial completion on 7/16/2019



CON-133 Water Plant Production Flow Measurement and Related Facility Improvements

Southwest Plant – Removed blind flange from the end of VM-6 header in the North Pipe Gallery in the high lift building.







Springwells Plant – Sump discharge piping for de-watering located at Chamber 3-4.

Project Name: Water Works Park Chlorine Disinfection System Replacement and Improvements		
GLWA Project Manager:	Contractor:	Contract Number:
Mike Dunne	Detroit Contracting Inc	CON-208
Project Start Date:	Project Completion Date:	Contract Amount:
1/10/2018	4/10/2020	\$ 6,110,000.00
Invoiced to Date:	Balance Remaining:	Project Schedule (% Complete):
\$5,423,189.00	\$686,811.00	89%

Current Work Status	Project Projections
 -Installed new schedule 80 PVC conduit piping for process equipment. -Completed installation of (3) evaporators, chlorine gas header piping and processing equipment. -Completed electrical wiring of HVAC equipment and installation of exhaust ductwork for the chlorine feed, storage and control rooms. -Prepped and painted storage room floor with epoxy paint as specified. -Resin wrapped FRP ductwork in chlorine storage. -Charged and started new roof top AC units. 	-Complete the last major installation in the next 3 weeksProving period for new equipment, punch list items and trainingContractor will begin working on project close out documents.
-Continuing with routing new scrubber control panel conduit.	



CON-208 Water Works Park Chlorine Disinfection System Replacement and Improvements



Chlorine Room epoxy paint flooring

Resin wrapped FRP ductwork





Project Name: Lake Huron Water Treatment Plant Miscellaneous Mechanical Heating, Ventilating and Air- Conditioning System Improvements		
GLWA Project Manager:	Contractor:	Contract Number:
Brian VanHall	Detroit Contracting Inc	CON-212
Project Start Date:	Project Completion Date:	Contract Amount:
2/14/2018	5/14/2020	\$7,660,000.00
Invoiced to Date:	Balance Remaining:	Project Schedule (% Complete)
\$5,875,800.00	\$1,784,200.00	80%

Current Work Status	Project Projections
-Completed installation of heating and ventilation system in pipe gallery, filter gallery and high liftNew AC and ventilation units in VFD room and electrical room are completedAll five new roll-up doors have been installed in the process buildingsheating ductwork and new chlorine sensors and horns are installed.	 -Install new boilers and associated pumps in mechanical room. -New AC unit for administrative building. -Tie in new chlorine room equipment into the control system.
-All seven filter gallery stairwell enclosures have been	




-Demolition of existing boilers is finished.

renovated.

CON-212 Lake Huron Water Treatment Plant Miscellaneous Mechanical Heating, Ventilating and Air-Conditioning System improvements



1 of 7 newly completed stairwell enclosures



Demolition of old boilers and duct work




Project Name:			
	Orion Pumping Station Improvements		
GLWA Project Manager:	Contractor:	Contract Number:	
Jorge Nicolas	Detroit Contracting, Inc.	CON-225	
Project Start Date:	Project Completion Date	Contract Amount:	
1/9/2018	7/26/2019	\$1,747,000.00	
Invoiced to Date:	Balance Remaining:	Project Schedule (% Complete)	
\$1,657,376.00	\$89,624.00	95%	

Current Work Status	Project Projections
-Emerson has completed the on-site Ovation training - SW Controls completed on-site training for the Flow Meter - Painting of pipes, pumps and valve handles and external gas piping has completed	-Contract will be complete and close out on time.
- Placed additional pipe supports under the gate valves on L1, L2,L3 & L4.	



CON-225 Orion Pumping Station Improvements



Painting of pipes and pumps



Project Name: Springwells Water Treatment Plant 1958 Rapid Mix Improvements		
GLWA Project Manager: Pete Fromm	Contractor: J.F. Cavanaugh Company	Contract Number: CON-251
Project Start Date: 5/15/2018	Project Completion Date: July 14, 2019	Contract Amount: \$ 803,647.00
Invoiced to Date: \$738,445.00	Balance Remaining: \$65,201.00	Project Schedule (% Complete) 97%

Current Work Status	Project Projections
-Finalized restoration of existing TerrazzoFurnished and installed 24" butterfly valveStaff O&M training on the new mixers and electrical gear was provided in February.	-Project is scheduled to close out early and will be completed under budget



CON-251 Springwells Water Treatment Plant 1958 Rapid Mix Improvements



Removed existing 24" Butterfly Valve & Wall Thimble

New 24" Butterfly valve





Project Name: Springwells Water Treatment Plant Reservoir Fill Line Improvements		
GLWA Project Manager:	Contractor:	Contract Number:
Erich Klun	Ric-Man Construction	CON-253
Project Start Date:	Project Completion Date:	Contract Amount:
4/20/2018	7/19/2019	\$4,270,500.00
Invoiced to Date:	Balance Remaining:	Project Schedule (% Complete)
\$1,855,504.00	\$3,474,713.00	35%

lab / roof of the valve vault along with the
nd backfill the new vault. work will begin. rk within the vault is tentatively scheduled for ne. to the 72" water main is still pending due to



CON-253 Springwells Water Treatment Plant Reservoir Fill Line Improvements



Installation of 42" Blind Flange / Cap

Interior Wall of Reservoir





Project Name: Lake Huron Water Treatment Plant Electrical Tunnel Rehabilitation				
GLWA Project Manager: Jorge Nicolas	Contractor: Clark Construction	Contract Number: CON-288		
Project Start Date: 9/24/2018	Project Completion Date: 9/25/2019	Contract Amount: \$ 3,888,000.00		
Invoiced to Date: \$2,462,477.00	Balance Remaining: \$1,425,523.00	Project Schedule (% Complete) 63%		

Current Work Status	Project Projections
-Completed building new stairwell at the end of the tunnel near the transformer yardCompleted repairs of tunnel leaksContinuing with concrete repairs/replacement in the	-Transformer #1 shutdown is scheduled for September -Continue with repairs to the ventilation system.
tunnelInstalled new LED lightingPrecast planks were placed for the repair of the tunnel	



roof structure.

CON-288 Lake Huron Water Treatment Plant Electrical Tunnel Rehabilitation



Completed exterior of stairwell structure.

Crane lowering precast planks into place






Project Name: Springwells Water Treatment Plant, 1958 Filter Rehabilitation and Auxiliary Facility Improvements				
GLWA Project Manager: Khader Hamad	Contractor: Walsh Construction	Contract Number: SP-563		
Project Start Date: 7/8/2013	Project Completion Date: 12/31/2018	Contract Amount: \$75,899,000.00		
Invoiced to Date: \$72,545,070.00	Balance Remaining: \$ 3,353,930.00	Project Schedule (% Complete) 89%		

Current Work Status	Project Projections	
-Start up and training for the water distiller and deionizer in the rehabilitated section of the laboratory was doneStarted demolition of phase 3 in the water sampling laboratory and transferred equipment to the phase 2 completed areaContinued with repairing walls and ceilings in the lobby and stairwell of the 1930 Administration Building - Completed installing the new vertical turbine pump for the high-pressure water system.	- Weekly controls meetings are being conducted to closely monitor this critical path work item	



SP-563 Springwells Water Treatment Plant. 1958 Filter Rehabilitation and Auxiliary Facility





Repairs to wall & ceiling in 1930 Admin Building



SP-563 Springwells Water Treatment Plant. 1958 Filter Rehabilitation and Auxiliary Facility



Digital read out for phosphoric acid storage tanks

New distiller and deionizer





Project Name:				
Fairview Sewage Pumping Station Improvements				
GLWA Project Manager: Michael Graham	Contractor: Weiss Construction	Contract Number: CON-297		
Project Start Date: 1/07/2019	Project Completion Date: 5/16/2021	Contract Amount: \$28,891,000.00		
Invoiced to Date: \$523,000.00	Balance Remaining: \$ 28,368,000.00	Project Schedule (% Complete) 12%		

Current Work Status

- -The Gatehouse was lifted off its foundation and moved to the new location.
- -Installed a temporary wooden handrail around the wet well at the previous Gatehouse location
- -Poured new footings and started new foundation at the new location for the Gatehouse.
- -Comet Demolition and National Environmental Group were onsite this week to do a site walk through inside of the Fairview Sewage Plant. They reviewed the hazardous material survey previously recorded and started planning the necessary work

Project Projections

- -New foundation for Gatehouse will be completed and relocation will be complete.
- -Start working in the wet well to prep for the slide gate which is due to arrive on site in approximately 2 weeks



CON-297 Fairview Sewage Pumping Station Improvements



New location and Foundation for the Gatehouse.

Gatehouse moved and centered on the new foundation





Construction Projects Completed and Closed Out

- 1. DWS-858 Wick Station Rehabilitation
- 2. DWS-891 Pressure Regulating Valve Vault Improvements
- 3. DB-093 Springwells 1930 Filter Building Roofing
- 4. CON-247 Southwest Raw Water Sampling System Modifications.
- 5. CON-248 Southwest Phosphoric Acid Feed System Improvements

