

Capital Improvement Program Delivery Updates

Suzanne Coffey, Chief Planning Officer
Ali Khraizat, CIP Director




Capital Improvement Program Delivery A Project with a Consulting Contract

- **Goal to Improve CIP Execution**
- **Contract CS-272: Capital Improvement Program Delivery – AECOM**
 - **Contract Executed - May 17, 2019**
 - **Contract Duration – 4 Years**
 - **10 Interrelated CIP Tasks with Contract Totaling \$54,934,034**
 - **Largest Portion (60%) is Staff Augmentation for CIP**
 - **Status Reported at Capital Planning Committee Meetings**

CS-272: Capital Improvement Program Delivery

GLWA FISCAL YEAR



Key Progress

- Business Process Improvements-Recommendation Phase Underway
- Continued work on first sections of PMP processes and SOPs
- Preparing documents to present to GLWA leadership to advance issues and obtain decisions to move forward and ultimately with CIP project management structure for project delivery
- Completed preliminary Draft of the Resource Development Plan
- Developed and distributed Draft RFP document for internal review for the PMIS
- Progressing CIP Planning work for the upcoming CIP Plan cycle
- Conducted meetings with all GLWA Water and WW PMs to compile cost and schedule information for validation
- Continued to advance alternatives analysis for the Springwells WTP Header and Yard Piping Project



Budget/Schedule

Contract Duration 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed


Total
\$54,934,034

Spent to Date
\$7,862,116 = 14.3%

Task 1: CIP Business Process Improvements

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Business Process Improvements-Recommendation Phase Underway



Budget

Total
\$1,043,816

Spent to Date
\$688,928 = 66%




Schedule

Estimated 378 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

99.2% Time Elapsed

Task 1 (Business Process) Update


- Completing AECOM's recommendation phase of improving business processes
- Meanwhile identifying suggested high priority business processes to be first up for streamlining
- GLWA considering AECOM's recommendations



Task 2: CIP Delivery Standard Operating Procedure (SOP) Development

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Assisting GLWA with presentation to received feedback from GLWA's Executive Leadership Team on next steps
- Continued work on first sections of PMP processes and SOPs
- Preparing documents to present to advance issues and assist GLWA's Executive Leadership Team in making decisions to move forward with CIP PM structure for project delivery



Budget

Total
\$1,181,756

Spent to Date
\$90,552 = 7.7%



Schedule

Estimated 577 Calendar Days
375 Calendar Days since NTP
(as of May 29, 2020)

65% Time Elapsed

Task 2 (SOPs) Update

- Conducted several workshops to discuss the project including
 - Project Delivery Options
 - Program Management Plan
 - Internal Governance
- Nearing completion on the first section of the Program Management Plan (compendium of standard operating procedures for CIP)
- Continuing to update GLWA's Executive Leadership Team on the project related to some critical decisions
 - Cross-functional governance structure within GLWA
 - Project Delivery
 - Roles and Responsibilities



Task 02 – Program Management Plan/SOP Development




PMP/SOP's:

- Formally Document Processes
 - Program Management Plan (PMP)
 - Standard Operating Procedures (SOP)
- Attach Templates, Forms and Other Tools
- Provides for Quality and Consistency
 - Internal
 - External
 - CIP Throughput
 - CIP Team Growth

Training/Roll-out:


- Train Team Members on New/Modified CIP Business Processes
- Abbreviated Roll-Out for Selected Processes
- RFI/Submittal Process (Real-Time Example)

Guidance Document/PMP






Recommendations Process



Task 3: CIP Delivery Resource Evaluation

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Continued Change Leadership Meetings
- Completed preliminary Draft of the Resource Development Plan



Budget

Total
\$676,847

Spent to Date
\$455,180 = 67.2%



Schedule

Estimated 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

What Is In A Resource Development Plan?

1

**CURRENT
STRENGTHS**

2

**FULL TIME
TEAM
MEMBERS**

3

**TRAINING
APPROACH**

4

**TEAM
STRUCTUR
E**

5

**COMPETENCY
REQUIREMENT
S**

6

**SUGGESTED
MODIFICATIONS**

Task 03: Resource Development

Preliminary Draft of Resource Plan created for review, discussion and refinement

task three, cs-272

CIP DELIVERY

RESOURCE DEVELOPMENT PLAN *DRAFT*

June 3rd, 2020



table of


CONTENTS

<p>01 EXECUTIVE SUMMARY Highlights from this plan</p> <p>02 RESOURCE PLAN FRAMEWORK Guiding principles for CIP decision-making</p> <p>03 TALENT MANAGEMENT Prepare and train CIP team members</p> <p>04 IMPLEMENTATION Five-year plan for CIP</p>	<p><i>page</i> 04</p> <p>14</p> <p>27</p> <p>50</p>	<p>05 PROGRAM MANAGEMENT ORGANIZATION CIP Team Structure</p> <p>06 NEXT STEPS What comes after this plan</p> <p>07 APPENDIX Supporting documents</p>	<p><i>page</i> 70</p> <p>91</p> <p>94</p>
---	---	---	--

Task 4: Project Management Information System (PMIS) Selection & Implementation

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Developed and distributed for comments business requirements document
- Developed and distributed Draft RFP document



Budget

Total
\$1,493,744

Spent to Date
\$198,182 = 13.3%



Schedule

Estimated 1,461 Calendar Days
375 Calendar Days since NTP
(as of May 29, 2020)

26 % Time Elapsed


From Program Management Plan to Program Management Information System



Task 5: Project Controls & Reporting Support

Time & Materials

GLWA FISCAL YEAR



Key Progress

- Progressing CIP Planning work for the upcoming cycle
- Developed IT tool to expedite CIP updating during upcoming CIP Planning cycle and synch schedule and cost information from the IMS
- Refined CIP Dashboard



Budget

Total
\$12,717,034

Spent to Date
\$3,660,024 = 28.8%



Schedule


Estimated 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

Task 5 (Controls and Reporting) Update


Introducing new CIP Planning Portal to expedite CIP Planning update process

- A Better User Experience
- Accessible anywhere with internet access
- Connecting the multiple data sources
- Reducing manual data entry
- Leverage CIP validation data
- Leveraging new WBS




FROM THIS:

CURRENT DATABASE



TO THIS:


UPDATED CIP PLANNING PORTAL



Task 6: CIP Validation

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Completed document review of all Water and WW CIP projects to validate cost and schedule
- Conducted meetings with all GLWA Water PMs to compile cost and schedule information for validation
- Conducted meetings with all GLWA WWW PMs to compile cost information for validation



Budget

Total
\$2,381,024

Spent to Date
\$933,509 = 39.2%



Schedule


Estimated 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

Task 7 & 9: Staff Augmentation

Time & Materials

GLWA FISCAL YEAR



Key Progress

- Prepared bid documents for SW WTP Chlorine Scrubber and Raw Water Screens Project
- Continued to advance alternatives analysis for Springwell WTP Header and Yard Piping Project
- Agreed Scope of Work for WRRF Pilot Research Plant
- Provided Engineering, Inspection, and CADD Resources as Requested



Budget

Total Task 7
\$31,459,764
Spent to Date
\$1,748,794 = 5.6%

Total Task 9
\$1,534,586
Spent to Date
\$11,160 = 0.7%



Schedule


Estimated 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

Task 8: Advanced Facilities Planning (AFP)

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Task to Prepare a Basis of Design (BOD) Report for the Oakwood District Intercommunity Relief Sewer has been cancelled



Budget

Total
\$2,006,563

Spent to Date
\$75,786 = 3.8%



Schedule


Estimated 1,461 Calendar Days
375 Calendar Days since NTP
(as of May 29, 2020)

26 % Time Elapsed

Task 10: Enterprise-wide Energy Optimization and Sustainability Planning

Lump Sum Task

GLWA FISCAL YEAR



Key Progress

- Not started



Budget

Total
\$438,900

Spent to Date
\$0




Schedule

Estimated 1,461 Calendar
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

CS-272: Capital Improvement Program Delivery

GLWA FISCAL YEAR



Key Progress

- Business Process Improvements-Recommendation Phase Underway
- Continued work on first sections of PMP processes and SOPs
- Preparing documents to present to GLWA leadership to advance issues and obtain decisions to move forward and ultimately with CIP project management structure for project delivery
- Completed preliminary Draft of the Resource Development Plan
- Developed and distributed Draft RFP document for internal review for the PMIS
- Progressing CIP Planning work for the upcoming CIP Plan cycle
- Conducted meetings with all GLWA Water and WW PMs to compile cost and schedule information for validation
- Continued to advance alternatives analysis for the Springwells WTP Header and Yard Piping Project



Budget/Schedule

Contract Duration 1,461 Calendar Days
375 Calendar Days since NTP
 (as of May 29, 2020)

26 % Time Elapsed

Total
\$54,934,034

Spent to Date
\$7,862,116 = 14.3%

Questions?





GLWA

Great Lakes Water Authority

