




Capital Improvement Program (CIP) Project Updates Wastewater Engineering

March 12, 2024 | Philip Kora, PE

Agenda

- CIP #: 211008 – Pump Station 1 Ferric & Complex B Sludge Line
- CIP #: 213009 – Biosolids Improvements
- CIP # 270001 – Pilot Netting Facility
- CIP # 222001 – Northwest Interceptor to Oakwood CSO Sewer (NOCSSOs)



Wastewater CIP Project STATUS



CIP #: 211008 Pump Station 1 Ferric and Complex B Sludge Lines


Project Manager: Philip Kora/Reed Johnson

Project Delivery Method: Design Bid Build

Project Status: Construction Closeout

CIP Score: 78.3

We Are Here



Contract	Contractor	Contract Amount	Earned Value	% Complete	Start	End	% Elapsed Time
•1802543 (Design)	•Hazen & Sawyer	•\$2.3 Million	•\$2.1 Million	•91%	•5/22/2019	•6/12/2024	•95%
•2002190 (Construction)	•Weiss	•10.1 Million	•\$9.1 Million	•90%	•4/5/2021	•6/12/2024	•91%



BCE=Business Case Evaluation
RFP=Request for Proposal

Wastewater CIP Project INFO



CIP #: 211008 Pump Station 1 Ferric and Complex B Sludge Lines

💧 Project Scope of Work/Goals

- 💧 Install ferric chloride tank, pumps and piping to Pump Station 1 to allow continuing phosphorus reduction for permit compliance.
- 💧 Chemically/mechanically remove vivianite clogging of sludge line from Complex B to Complex A.

💧 Significance/Need/Background

- 💧 The existing ferric chloride system was in poor condition, requiring replacement that is needed for permit compliance.
- 💧 Clogging of the sludge line significantly challenged the ability to pump & ultimately dispose of solids as needed for permit compliance.

Wastewater CIP Project PHOTOS




CIP #: 211008 Pump Station 1 Ferric and Complex B Sludge Lines

Pre-Contract Photos (900 GPM)



Currently (2700 GPM)



GLWA
Great Lakes Water Authority

GPM =Gallons Per Minute

Wastewater CIP Project PHOTOS



CIP #: 211008 Pump Station 1 Ferric and Complex B Sludge Lines

Pre-Contract Photos



Currently



Wastewater CIP Project PHOTOS



CIP #: 211008 Pump Station 1 Ferric and Complex B Sludge Lines

New Ferric Chloride Tanks

New Chemical Room with skids



Wastewater CIP Project STATUS



CIP #: 213009 Biosolids Improvements Project

Project Manager: Chris Nastally

Project Delivery Method: Study, RFP, Design, RFB, Build

Project Status: Study RFP Advertised

CIP Score: 79.6

We Are Here



Contract	Contractor	Contract Amount	Earned Value	% Complete	Start	End	% Elapsed Time
• 2300949 (Study)	• TBD	• TBD	• N/A	• N/A	• TBD (established 11/2024)	• TBD (established 11/2026)	• N/A



BCE=Business Case Evaluation
 RFB = Request for Bid
 RFP = Request for Proposal

Wastewater CIP Project INFO



CIP #: 213009 Biosolids Improvements Project

💧 Project Scope of Work/Goals

- 💧 Address best biosolids process to be implemented that addresses current and future biosolids requirements and permits
- 💧 Complete minimum design info, site layouts, environmental assessment
- 💧 Coordinate and collaborate with member partners
- 💧 Identify renewables, energy recovery, and process requirements for selected alternatives

💧 Significance/Need/Background

- 💧 Currently, we dispose of solids in 3 ways (BDF, Incineration, COF)
- 💧 Maintenance & Operations expensive, extensive, difficult for all 3 (division of resources, knowledge, experience)



BDF=Bio-Solids Dryer Facility
COF Central Offload Facility



Wastewater CIP Project PHOTOS



CIP #: 213009 Biosolids Improvements Project

WWMP – Option 3A PFD

WWMP – Option 3A Site



WWMP=Wastewater Master Plan
 PFD=Process Flow Diagram

Wastewater CIP Project STATUS



CIP #: 270001 Pilot Netting Facility Project

Project Manager: Vincent Genco

Project Delivery Method: Design Bid Build

Project Status: RFP Development (provide to procurement end of March)

CIP Score: 89.6

We Are Here



Contract	Contractor	Contract Amount	Earned Value	% Complete	Start	End	% Elapsed Time
•TBD (Design)	•TBD	•TBD	•N/A	•N/A	•TBD (established Q4 2024)	•TBD	•NA
•(TBD) (Construction)	•TBD	•TBD	•N/A	•N/A	•TBD	•TBD	•N/A



BCE=Business Case Evaluation
RFP = Request for Proposal

Wastewater CIP Project INFO



CIP #: 270001 Pilot Netting Facility Project

💧 Project Scope of Work/Goals

- 💧 Study & Design of Pilot Netting Facility
- 💧 Coordination with MDOT and FHA for funding/Environmental Assessment
- 💧 Identification of location for nets, disinfection, odor controls, sampling
- 💧 Goal is to inform future netting projects/screen/disinfect CSOs to meet permit
- 💧 Project is being funded by MDOT up to ~\$37 Million!!

💧 Significance/Need/Background

- 💧 Advance Long Term CSO NPDES Permit Requirements
- 💧 Resolves 3 outfalls from LTCSO (high-priority non-core outfalls)



GLWA
Great Lakes Water Authority

CSO=Combined Sewer Overflow
FHA=Federal Highway Administration
MDOT=Michigan Department of Transportation

NPDES=National Pollutant Discharge Elimination System
LTCSO=Long Term CSO Control Plan



Wastewater CIP Project PHOTOS



CIP #: 270001 Pilot Netting Facility Project

I-94 Modernization Project

In-line Netting Facility



Wastewater CIP Project STATUS



CIP #: 222001 Northwest Interceptor to Oakwood CSO Sewer

Project Manager: Vincent Genco
 Project Delivery Method: Design Bid Build
 Project Status: Construction Procurement
 CIP Score: 62.7



Contract	Contractor	Contract Amount	Earned Value	% Complete	Start	End	% Elapsed Time
•2002655 (Design)	•FKE Engineering	•\$5.69 Million	•\$2.66 Million	•46%	•6/01/2020	•7/02/2029	•41%
•2204064 (Construction)	•TBD	•TBD	•\$0	•0%	•DATE	•DATE	•TBD



BCE=Business Case Evaluation
 CSO=Combined Sewer Overflow
 RFP = Request for Proposal

Wastewater CIP Project INFO



CIP #: 222001 Northwest Interceptor to Oakwood CSO Sewer

💧 Project Scope of Work/Goals

- 💧 Lower HGL in the Northwest Interceptor by diverting flow during high HGL to Oakwood
- 💧 Utilize existing capacity within existing CSO Facility
- 💧 Backup the WRRF during times of unexpected failures / high HGL
- 💧 Construction 10' diameter pipe (via tunneling) from NWI to Oakwood CSO wet well to achieve goals

💧 Significance/Need/Background

- 💧 Masterplan goal – maximize use of existing infrastructure
- 💧 High NWI HGL leads to SSO's in Dearborn and untreated CSO's for Wayne county and other member partners



CSO=Combined Sewer Overflow
HGL=Hydraulic Grade Line

NWI= Northwest Interceptor
SSO= Sanitary Sewer Overflow

Wastewater CIP Project PHOTOS




CIP #: 222001 Northwest Interceptor to Oakwood CSO Sewer

Planned Route of NOCSOs



CFD @ Inlet Structure



Questions and Contact



Philip Kora, PE

Great Lakes Water Authority – Manager – Life Cycle Project Management

P: 313-297-5909

E: Philip.Kora@glwater.org

