



Financial Services Audit Committee Communication

Date: July 26, 2024

To: Great Lakes Water Authority Audit Committee

From: William Baker, Financial Management Professional, Construction Accounting & Reporting

Re: FY 2024 Q3 Construction Work-in-Progress Report through March 31, 2024
(Unaudited)

Background: The quarterly construction work-in-progress (CWIP) provides information and analysis related to the execution of the Great Lakes Water Authority capital improvement program (CIP).

Analysis: The attached documents summarize the FY 2024 Q3 CWIP positions and provides a detailed snapshot to inform decision makers and stakeholders.

Proposed Action: Receive and file this report.



**Construction Work-in-Progress Quarterly Report
(Unaudited)**

As of March 31, 2024

For questions, please contact:

William Baker
Construction Accounting and Reporting
Phone: 313.378.9760
Email: william.baker@glwater.org

Table of Contents

Introduction.....	1
Capital Delivery - Cost Summaries and Analysis	3
Capital Delivery - Executive Summaries	3
Construction Work-in-Progress	5
A1 - Water - Summary Construction Work-in-Progress Rollforward by Jurisdiction	6
A2 - Wastewater - Summary Construction Work-in-Progress Rollforward	7
B1 - Water – Summary Construction Work-in-Progress Rollforward	9
B2 - Wastewater - Summary Construction Work-in-Progress Rollforward.....	10
B3 - Water - Detailed Construction Work-in-Progress Rollforward	11
B4 - Wastewater - Detailed Construction Work-in-Progress Rollforward	14
C1 - Water - Project Amendment Summary.....	17
C2 - Wastewater - Project Amendment Summary.....	18

July 26, 2024

To Our Stakeholders:

The contents of this report represent the financial presentation of construction work-in-progress activity for the Great Lakes Water Authority (GLWA) as of March 31, 2024. The information in this report presents a detailed snapshot and is important as we track the execution of the FY 2024–2028 Capital Improvement Plan (CIP) and look to inform decision makers as we evaluate the FY 2025–2029 CIP.

As we continue to refine this report to better communicate pertinent information to inform decision makers and stakeholders, content and formatting may be changed. With the summary of active projects now regularly being reported to the Capital Planning Committee the project highlights previously being reported have been removed from this report.

Report Contents and Organization

Construction Work-in-Progress (CWIP) Appendices: Includes breakdown by jurisdiction which provides a summary of the planned and actual project activity by the jurisdictions identified within the FY 2024 – 2028 Board Approved CIP Plan, detailed CWIP rollforward, which lists all projects in the CIP along with financial activity. These tables may be used to revisit priorities, workload, and phasing. In addition, this section contains project amendment summaries which consider the award of CIP contracts and the related execution thereof may result in deviations from the amount and timing of project activity. Project amendments are prepared to fund the related increase or decrease with either an adjustment to Capital Reserve or Program / Allowance accounts to amend the board approved fiscal year CIP accordingly and to inform decision makers in the development of future Capital Improvement Plans.

Financial Information

All project amounts are unaudited. This means that direct contractor costs are generally included in these totals with most pay estimates entered through March 31, 2024. There may, however, be some pay estimates that lag. The totals do not include indirect overhead.

Budget vs. Plan

Generally, GLWA's CIP projects span two or more fiscal years. The GLWA Board of Directors adopts a biennial "budget" and a five-year capital improvement "plan".

- ✓ The adopted **budget** relates to operations and maintenance expense, annual fixed commitments such as debt service, and incremental adjustments to reserves. The budget provides authority to spend within defined amounts. The budget is also referred to as the "revenue requirement" for the utility.
- ✓ After contracts are awarded at amounts variant from the CIP plan and more reliable anticipated spend data becomes available, the amended budget for the current fiscal year may increase or decrease by way of "Capital Reserve" budget amendments.
- ✓ The five-year capital improvement **plan** is a rolling plan that is updated at an administrative tracking level as projects move from estimated to actual bid numbers. An updated mid-cycle CIP would be presented to the Board for approval if the prioritization strategy was revised and/or the plan was in need of material revisions.
- ✓ In addition, the Board of Directors adopts a capital spending ratio assumption (SRA) which allows the realities of capital program delivery to align with the financial plan. The SRA is an analytical approach to bridge the total dollar amount of projects in the CIP with what can realistically be spent due to limitations beyond GLWA's control and/or delayed for nonbudgetary reasons. Those limitations, whether financial or non-financial, necessitate the SRA for budgetary purposes, despite the prioritization established.

Executive Summary

The rate of spend is a key performance indicator. The development of the FY 2024-2028 and related CIP Plan for FY 2024 were based on anticipation of FY 2024 activity resulting in 100% of planned spend for the Water system and 100% of planned spend for the Wastewater system. In June the GLWA Board of Directors amended the Adjusted Capital Spending Ratio (SRA) to 79.4% for the Water system and 70.3% for the Wastewater system. These Adjusted Capital Spending Ratios are published in the Q3 FY2024 Budget Amendment Report

The Water System spend for the period ending March 31, 2024, is 69.5% of the FY 2024 board approved CIP, 82.9% of the FY 2024 board approved CIP with project amendments, 69.5% of the FY 2024 Approved Capital Spending Rate Assumption (SRA) and 87.6% of the FY 2024 Adjusted Capital Spending Rate Assumption (SRA). Detailed analysis of the projects for which FY 2024 Board Approved CIP was amended from \$239.3M to \$200.7M is provided in the subsequent Project Amendment Summary appendix of this report.

Water System Projects	FY 2023	FY 2023 Activity	FY 2023 Percentage	FY 2024	FY 2024 Prorated (Nine Months)	FY 2024 Activity (Unaudited)	FY 2024 Percentage
(in millions)							
FY 2023 Board Approved CIP	\$ 194.4	\$ 196.3	101.0%				
FY 2023 Board Approved CIP With Project Amendments	199.5	196.3	98.4%				
FY 2023 Capital Spend Rate Assumption (SRA) - Approved	155.5	196.3	126.2%				
FY 2023 Capital Spend Rate Assumption (SRA) - Adjusted	208.0	196.3	94.4%				
FY 2024 Board Approved CIP				\$ 239.3	\$ 179.5	\$ 124.8	69.5%
FY 2024 Board Approved CIP With Project Amendments				200.7	150.5	124.8	82.9%
FY 2024 Capital Spend Rate Assumption (SRA) - Approved				239.3	179.5	124.8	69.5%
FY 2024 Capital Spend Rate Assumption (SRA) - Adjusted				190.0	142.5	124.8	87.6%

Executive Summary (Continued)

The Wastewater System spend for the period ending March 31, 2024, is 57.9% of the FY 2024 board approved CIP, 55.8% of the FY 2024 board approved CIP with project amendments, 57.9% of the FY 2024 Approved Capital Spending Rate Assumption (SRA) and 82.3% of the FY 2024 Adjusted Capital Spending Rate Assumption (SRA). Detailed analysis of the projects for which FY 2024 Board Approved CIP was amended from \$199.0M to \$206.6M is provided in the subsequent Project Amendment Summary appendix of this report.

Wastewater System Projects	FY 2023		FY 2023		FY 2024		FY 2024	
	FY 2023	Activity	Percentage	FY 2024	Prorated (Nine Months)	Activity (Unaudited)	Percentage	
<i>(in millions)</i>								
FY 2023 Board Approved CIP	\$ 125.9	\$ 104.7	83.2%					
FY 2023 Board Approved CIP With Project Amendments	136.0	104.7	77.0%					
FY 2023 Capital Spend Rate Assumption (SRA) - Approved	94.4	104.7	110.9%					
FY 2023 Capital Spend Rate Assumption (SRA) - Adjusted	108.5	104.7	96.5%					
FY 2024 Board Approved CIP				\$ 199.0	\$ 149.3	\$ 86.4	57.9%	
FY 2024 Board Approved CIP With Project Amendments				206.6	155.0	86.4	55.8%	
FY 2024 Capital Spend Rate Assumption (SRA) - Approved				199.0	149.3	86.4	57.9%	
FY 2024 Capital Spend Rate Assumption (SRA) - Adjusted				139.9	104.9	86.4	82.3%	

Appendix A - Construction Work-in-Progress Rollforward Summaries by Jurisdiction

The purpose of the construction work-in-progress (CWIP) summary rollforward by jurisdiction is to provide a high-level overview of the financial status of the projects identified within the current board approved CIP by their jurisdiction. Within the FY 2024 – 2028 Board Approved CIP Plan, projects are identified and categorized as either City of Detroit, Wayne County - Outside Detroit, Lapeer County, Macomb County, Oakland County, Saint Clair County or Multiple Counties and reflected accordingly in this report.

\$495.9 million is in CWIP as of March 31, 2024 as shown for the Water System in A1 - Water - CWIP Rollforward by Jurisdiction

\$340.9 million is in CWIP as of March 31, 2024 as show for the Wastewater System in A2 - Wastewater - CWIP Rollforward by Jurisdiction

The order of these appendices on the subsequent pages are in ascending by jurisdiction alphabetically.

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority

A1 - Water System Construction Work-in-Progress (CWIP) FY 2024 Rollforward Summary By Jurisdiction

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Jurisdiction	Total Project Plan Estimate	CWIP Balance July 1, 2023	FY 2024 Board Approved CIP	FY 2024 Board Approved CIP With Project Amendments	FY 2024 Activity through March 31, 2024	CWIP Balance March 31, 2024
City of Detroit	\$ 638,107,597	\$ 106,551,466	\$ 40,250,349	\$ 40,875,349	\$ 30,680,276	\$ 137,231,742
Lapeer County	143,765,078	5,451,155	902,113	902,113	(94,137)	5,357,018
Mutiple Counties	806,054,995	94,920,092	103,273,696	53,298,096	35,662,327	130,638,039
Oakland County	526,779,159	101,425,208	35,809,598	44,059,698	30,422,840	131,848,048
Saint Clair County	357,322,501	10,362,274	16,975,870	17,974,870	7,691,853	18,054,127
Wayne County - Outside Detroit	1,271,890,345	55,533,758	42,047,936	43,573,336	20,421,161	72,798,425
Grand Total	\$ 3,743,919,674	\$ 374,243,953	\$ 239,259,562	\$ 200,683,462	\$ 124,784,320	\$ 495,927,399

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority

A2 - Wastewater System Construction Work-in-Progress (CWIP) FY 2024 Rollforward Summary By Jurisdiction

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Jurisdiction	Total Project Plan Estimate	CWIP Balance July 1, 2023	FY 2024 Board Approved CIP	FY 2024 Board Approved CIP With Project Amendments	FY 2024 Activity through March 31, 2024	CWIP Balance March 31, 2024
City of Detroit	\$ 2,431,678,757	\$ 209,701,082	\$ 129,495,209	\$ 135,255,509	\$ 43,732,601	\$ 220,202,179
Mutiple Counties	1,503,643,833	78,549,059	69,338,051	71,068,551	41,475,254	119,045,902
Wayne County - Outside Detroit	139,547,775	438,459	227,885	227,885	1,178,789	1,617,248
Grand Total	\$ 4,074,870,364	\$ 288,688,600	\$ 199,061,145	\$ 206,551,945	\$ 86,386,644	\$ 340,865,330

Appendix B - Construction Work-in-Progress Rollforwards

The purpose of the construction work-in-progress (CWIP) rollforward is to analyze the current year activity for each project in relation to the overall capital improvement program as well as the project portfolio overall.

As part of our project life cycle review the Construction Accounting team identifies when it is appropriate for projects to be capitalized. Projects are to be capitalized when they have been completed in totality or are inclusive of identifiable assets that have been placed in service. Capitalization of project cost occurred in the FY 2024 2nd quarter for the following projects:

<u>Project</u>	<u>Contract</u>	<u>Description</u>
216004	CON-222	WRRF & PS 2-Grit and Screening Rehab
260622	CON-299	Baby Creek Generator Improvements Task #8 "ILAG"

\$495.9 million is in CWIP as of March 31, 2024, as shown for the Water System in B1 - Water - Detailed CWIP Rollforward

\$340.9 million is in CWIP as of March 31, 2024, as shown for the Wastewater System in B2 - Wastewater - Detailed CWIP Rollforward

The order of these appendices on the subsequent pages are in ascending order by Project Category followed by CIP project number.

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority

B1 - Water System Construction Work-in-Progress (CWIP) FY 2024 Rollforward

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Total Project Plan Estimate	FY 2024 Board			FY 2024 Capitalizations			Life to Date Capitalizations And Other Activity	Life to Date Activity Through March 31, 2024	Life to Date Activity / Total Project Plan Estimate
		FY 2024 Board Approved CIP	Approved CIP With Project Amendments	CWIP Balance July 1, 2023	Activity through March 31, 2024	And Other Activity Through March 31, 2024	CWIP Balance March 31, 2024			
Field Services - Water	605,748,307	121,118,374	79,188,974	119,596,676	59,258,580	-	178,855,256	98,677,166	277,532,421	46%
Programs - Water	563,390,417	21,421,981	23,311,681	50,259,310	11,352,059	(55,620)	61,666,989	32,276,931	93,943,920	17%
Security	5,258,442	-	-	-	-	-	-	10,357,757	10,357,757	197%
Systems Control Center	738,918,834	10,385,609	9,894,909	53,505,887	3,121,765	-	56,627,652	5,973,851	62,601,503	8%
Water Treatment Plants & Facilities	1,797,962,260	85,654,045	87,608,345	150,882,080	51,051,915	3,156,493	198,777,502	204,602,263	403,379,765	22%
Programs - Centralized Services	32,634,746	679,554	679,554	-	-	-	-	-	-	0%
Energy Mangement	6,667	-	-	-	-	-	-	-	-	0%
Grand Total	3,743,919,674	239,259,562	200,683,462	374,243,953	124,784,320	3,100,873	495,927,399	351,887,968	847,815,366	23%

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority
 B2 - Wastewater System Construction Work-in-Progress (CWIP) FY 2024 Rollforward
 Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Total Project Plan Estimate	FY 2024 Board			FY 2024 Capitalizations And Other			Life to Date		Life to Date Activity / Total Project Plan Estimate
		FY 2024 Board Approved CIP	Approved CIP With Project Amendments	CWIP Balance July 1, 2023	FY 2024 Activity through March 31, 2024	Activity Through March 31, 2024	CWIP Balance March 31, 2024	Capitalizations And Other Activity	Life to Date Activity through March 31, 2024	
CSO Facilities	223,462,073	9,578,136	9,578,136	5,277,057	7,822,875	-	13,099,931	737,296	13,837,228	6%
Facilities	1,123,056	-	-	-	-	-	-	1,123,056	1,123,056	100%
Field Services - Wastewater	203,493,821	19,775,025	19,775,025	53,673,024	5,192,820	-	58,865,844	-	58,865,844	29%
Programs	1,598,544,588	92,767,210	94,497,710	95,169,871	52,720,324	978,411	146,911,784	47,832,267	194,744,051	12%
Programs - Water	-	-	-	-	-	-	-	83,000	83,000	0%
Security	2,362,970	-	-	-	-	-	-	3,200,851	3,200,851	135%
Systems Control Center	591,551,929	24,295,387	24,295,387	56,087,591	4,007,586	-	60,095,177	6,103,686	66,198,863	11%
Water Resource Recovery Facility	1,454,331,929	52,645,387	58,405,687	78,481,057	16,643,039	33,231,503	61,892,593	200,149,380	262,041,972	18%
Grand Total	4,074,870,364	199,061,145	206,551,945	288,688,600	86,386,644	34,209,914	340,865,330	259,229,535	600,094,865	15%

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority
 B3 - Water System Construction Work-in-Progress (CWIP) FY 2024 Rollforward
 Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Project	Project Name	Total Project Plan Estimate	FY 2024 Board	FY 2024 Board	CWIP Balance July 1, 2023	Activity through March 31, 2024	FY 2024	CWIP Balance March 31, 2024	Life to Date Capitalizations And Other Activity	Life to Date Activity Through March 31, 2024	Life to Date Activity / Total Project Plan
				Approved CIP	With Project Amendments			And Other Activity Through March 31, 2024				
Field Services - Water	122003	New Waterworks Park to Northeast Transmission Main	38,764,909	144,420	144,420	-	-	-	-	29,790,267	29,790,267	77%
	122004	96-inch Main Relocation, Isolation Valves Installations, and New Parallel Main	235,133,772	85,217,371	33,352,071	50,857,698	26,757,278	-	77,614,976	148,741	77,763,717	33%
	122005	Replacement Schoolcraft Watermain	18,645,713	-	-	3,396,485	(97,615)	-	3,298,870	13,656,834	16,955,705	91%
	122006	Transmission System Water Main Work-Wick Road Parallel Water Main	26,261,331	-	373,500	4,301,439	995,863	-	5,297,302	20,751,264	26,048,566	99%
	122007	Design and Construction of a new Newburgh Road 24" Main along Newburgh Road between Ch	26,209,246	-	-	-	-	-	-	-	-	0%
	122011	Park-Merriman Water Main-Final Phase	10,202,576	-	-	-	2,201	-	2,201	6,832,945	6,835,145	67%
	122012	36-inch Water Main in Telegraph Road	9,986,284	-	-	-	-	-	-	9,986,284	9,986,284	100%
	122013	Lyon Township Transmission Main Extension Project	113,979,416	27,027,177	35,964,577	57,111,557	27,350,861	-	84,462,418	17,510,830	101,973,248	89%
	122016	Downriver Transmission Loop	69,991,506	5,308,831	5,308,831	2,831,943	260,403	-	3,092,346	-	3,092,346	4%
	122017	7 Mile/Nevada Transmission Main Rehab and Carrie/Nevada Flow Control Station	13,118,300	3,389,881	4,014,881	-	3,898,028	-	3,898,028	-	3,898,028	30%
	122018	Garland, Hurlbut, Bewick Water Transmission System Rehabilitation	3,319,270	30,693	30,693	-	-	-	-	-	-	0%
	122019	Jefferson Main Replacement	40,135,983	-	-	1,097,554	91,561	-	1,189,115	-	1,189,115	3%
Field Services - Water Total			605,748,307	121,118,374	79,188,974	119,596,676	59,258,580	-	178,855,256	98,677,166	277,532,421	46%
Programs - Water	170102	Water Production Plant Flow Metering Improvements at NE, SP & SW WTP	373,640	-	-	-	-	-	-	373,640	373,640	100%
	170109	Inspection of Raw Water Intakes and Tunnels	1,787,968	-	-	-	-	-	-	-	-	0%
	170300	Water Treatment Plant Automation Program	23,317,393	-	-	-	-	-	-	-	-	0%
	170301	Water Plant Automation	1,755,142	-	-	-	-	-	-	-	-	0%
	170302	SW WTP SCADA Improvements	8,284,006	4,731,318	4,731,318	5,541,977	1,383,453	-	6,925,430	-	6,925,430	84%
	170303	WWP WTP Power Monitoring Installation	1,862,773	-	-	-	-	-	-	1,811,356	1,811,356	97%
	170304	WWP WTP SCADA Upgrade	500,906	-	-	654,940	(3,956)	-	650,984	-	650,984	130%
	170305	WWP SCADA Network Upgrade	7,542,009	-	-	-	-	-	-	-	-	0%
	170306	SPW SCADA PLC Network Upgrade	6,780,215	-	-	-	-	-	-	-	-	0%
	170400	Water Transmission Improvement Program	32,174,788	-	-	-	-	-	-	-	-	0%
	170401	Emergency Bypass Around Ypsilanti Station	2,633,282	-	-	-	-	-	-	2,633,282	2,633,282	100%
	170500	Transmission System Valve Assessment and Rehabilitation/Replacement Program	59,296,473	1,616,517	(83)	-	-	-	-	-	-	0%
	170502	Transmission System Valve Assessment and Rehabilitation/Replacement A	5,608,711	-	-	-	-	-	-	7,689,584	7,689,584	137%
	170503	Transmission System Valve Assessment and Rehabilitation/Replacement B	14,966,270	919,721	3,789,621	13,180,210	2,446,027	-	15,626,238	-	15,626,238	104%
	170504	Repair of WTM, Valves, & Priority Repair	18,400,000	549,168	2,713,568	9,219,808	540,348	-	9,760,156	-	9,760,156	53%
	170600	Water Transmission Main Asset Assessment Program	80,112,552	30,935	30,935	-	-	-	-	-	-	0%
	170601	Linear System Integrity Program	47,607,411	111,943	111,943	-	105,943	-	105,943	-	105,943	0%
	170602	36" 24 Mile Rd. Transmission Main Condit	-	-	-	-	114,243	-	114,243	-	114,243	0%
	170801	Reservoir Inspection, Design and Rehabilitation	25,385,252	2,570,361	2,570,361	14,494,537	1,888,116	(55,620)	16,438,273	8,711,214	25,149,487	99%
	170802	Reservoir Inspection, Design	47,175,002	9,292,018	7,764,018	2,460,276	3,810,371	-	6,270,647	-	6,270,647	13%
	170803	Reservoir Inspection, Design, and Construction Mangement Services Phase III	94,432,172	-	-	-	-	-	-	-	-	0%
	170900	Suburban Water Meter Pit Rehabilitation and Meter Replacement Program	33,108,255	-	-	-	-	-	-	-	-	0%
	170901	Suburban Water Meter Pit Rehabilitation and Meter Replacement	12,410,811	-	-	4,707,563	-	-	4,707,563	7,703,013	12,410,576	100%
	170902	Brownstown Meter Pit Rehabilitation	175,992	-	-	-	-	-	-	-	-	0%
	170904	Phase II Wholesale Water Meter Pit Rehab	15,686,352	1,600,000	1,600,000	-	1,067,513	-	1,067,513	-	1,067,513	7%
	171500	Roof Replacement - Var Facilities Program	15,948,441	-	-	-	-	-	-	-	-	0%
	171501	Roof Replacements - Var Facilities Program	3,354,843	-	-	-	-	-	-	3,354,843	3,354,843	100%
	171502	Lake Huron and Southwest Roof Replacement	2,709,759	-	-	-	-	-	-	-	-	0%
Programs - Water Total			563,390,417	21,421,981	23,311,681	50,259,310	11,352,059	(55,620)	61,666,989	32,276,931	93,943,920	17%
Security	341001	Security Infrastructure Improvements	5,258,442	-	-	-	-	-	-	10,357,757	10,357,757	197%
Security Total			5,258,442	-	-	-	-	-	-	10,357,757	10,357,757	197%
Systems Control Center	132003	Isolation Gate Valves for Line Pumps for West Service Center Pumping Station	1,742,479	-	-	-	-	-	-	1,742,479	1,742,479	100%
	132006	Pressure and Control Improvements at the Electric, Ford Road, Michigan, and West Chica	3,227,776	-	-	-	-	-	-	3,226,045	3,226,045	100%
	132007	Energy Management: Freeze Protection Pump Installation at Imlay Pumping Station	5,754,204	902,113	902,113	5,180,944	(94,137)	-	5,086,807	-	5,086,807	88%
	132010	West Service Center/Duval Rd Division Valve Upgrades	47,770,838	4,758,831	4,071,531	42,921,051	2,349,892	-	45,270,942	-	45,270,942	95%
	132012	Ypsilanti PS Improvements	43,394,088	701,075	897,675	2,443,545	127,970	-	2,571,515	-	2,571,515	6%

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority
 B3 - Water System Construction Work-in-Progress (CWIP) FY 2024 Rollforward
 Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Project	Project Name	Total Project Plan Estimate	FY 2024 Board	FY 2024 Board	CWIP Balance July 1, 2023	FY 2024	FY 2024 Capitalizations	Life to Date Capitalizations And Other Activity	Life to Date Activity Through March 31, 2024	Life to Date Activity / Total Project Plan	
				Approved CIP	With Project Amendments		Activity through March 31, 2024	And Other Activity Through March 31, 2024				
Systems Control Center	132014	Adams Road Booster Pumping Improvements	61,777,803	-	-	102,450	-	-	102,450	102,450	0%	
	132015	Newburgh BPS	46,396,137	-	-	1,232,925	15,953	-	1,248,878	30,000	3%	
	132016	North Service Center BPS Improvements	239,583,663	4,023,590	4,023,590	1,195,463	722,087	-	1,917,550	-	1%	
	132018	Schoolcraft BPS	24,690,695	-	-	-	-	-	-	-	0%	
	132019	Wick Road BPS - Switchgear	24,788,064	-	-	64,610	-	-	64,610	-	0%	
	132020	Franklin BPS - Isolation Gate Valves	60,919,247	-	-	94,688	-	-	94,688	-	0%	
	132021	Imlay BPS - Replace VFDs, Pumps & Motors	138,010,874	-	-	270,211	-	-	270,211	-	0%	
	132022	Joy Road BPS - Replace Reservoir Pumps	39,857,253	-	-	-	-	-	-	-	0%	
	132025	Northwest Booster Station Yard Piping Improvements	19,335	-	-	-	-	-	-	-	0%	
	132026	Franklin Pumping Station Valve Replacement	986,376	-	-	-	-	-	975,327	975,327	99%	
Systems Control Center Total			738,918,834	10,385,609	9,894,909	53,505,887	3,121,765	-	56,627,652	5,973,851	8%	
Water Treatment Plants & Facilities	111001	Energy Management: Lake Huron Water Treatment Plant Low Lift Pumping Improvements	140,410,608	1,553,101	1,553,101	3,536,463	729,443	-	4,265,906	-	3%	
	111002	LHWTP Backflow Replacement	8,717,768	-	-	-	-	-	8,717,768	8,717,768	100%	
	111004	Electrical Tunnel Rehabilitation at Lake Huron WTP	3,806,475	-	-	-	-	-	3,892,299	3,892,299	102%	
		Water Supply Pumping Assessment Study	85,824	-	-	-	-	-	-	-	0%	
	111006	Replacement of Filter Instrumentation and Raw Water Flow Metering Improvements at Lake Huron WTP-Raw Sludge Clarifier and Raw Sludge Pumping System Improvements	40,356,342	1,026,425	2,025,425	1,381,273	2,103,787	-	3,485,060	-	9%	
	111007	LHWTP Architectural Programming - Lab	8,867,103	-	-	-	-	-	8,867,103	8,867,103	100%	
	111008	Lake Huron WTP-35 MGD HLP, Flow Meters	782,112	-	-	-	-	-	-	-	0%	
	111009	Lake Huron Water Treatment Plant-Filtration and Pretreatment Improvements	31,003,499	12,609,506	12,609,506	4,699,252	4,522,424	-	9,221,676	-	30%	
	111010	Lake Huron WTP Pilot Plant	58,638,596	-	-	-	-	-	-	-	0%	
	111011	LHWTP-Flocculation Improvements	3,267,770	-	-	-	67,552	-	67,552	3,076,105	96%	
	111012	LH WTP Fireloop & Plant Water Improvements	51,331,404	1,786,838	1,786,838	741,978	267,711	-	1,009,689	-	2%	
	111013	Yard Piping Replacement at Northeast Water Treatment Plant	10,055,000	-	-	3,308	936	-	4,244	-	0%	
	112001	Low Lift Pumping Plant Caisson Rehabilitation at Northeast WTP	0	-	-	-	-	-	-	-	0%	
	112002	NE WTP High Lift Pumping Electrical	1,169,962	-	-	-	-	-	1,169,962	1,169,962	100%	
	112003	NE WTP Structural Repair of Slab and Bea	171,678,100	-	-	557,608	1,948	-	559,557	-	0%	
	112005	Northeast Water Treatment Plant - Replacement of Covers for Process Water Conduits	937,879	-	-	-	-	-	937,879	937,879	100%	
	112006	Northeast Water Treatment Plant Flocculator Replacements	13,446,475	2,637,134	2,637,134	4,066,122	1,352,837	-	5,418,959	-	40%	
	112007	Northeast WTP Filter Replacement	6,685,115	140,039	140,039	235,924	-	-	235,924	-	4%	
	112008	Southwest Water Treatment Plant, Sludge Treatment & Waste Wash water Treatment Facilit	-	-	-	-	74,435	-	74,435	-	0%	
	113001	High Lift Pump Discharge Valve Actuators Replacement at Southwest WTP	23,765	-	-	-	-	-	171,079	171,079	720%	
	113002	Replacement of Butterfly Valves	5,798,925	-	-	-	-	-	5,798,535	5,798,535	100%	
	113003	SW WTP Chloring Scrubber	162,109,919	-	-	-	-	-	-	-	0%	
	113006	Architectural and Building Mechanical	7,326,664	12,674	12,674	3,156,493	436	3,156,493	436	6,107,634	6,108,070	83%
	113007	SW WTP Flight and Chain Upgrades	8,640,647	-	-	-	4,149	-	4,149	-	0%	
	113009	SW WTP Flocculation Improvements	5,127,222	1,454,020	1,454,020	20,182	222,259	-	242,441	-	5%	
	113010	Springwells Water Treatment Plant 1958 Filter Rehabilitation and Auxiliary Facilities	-	-	-	-	395	-	395	-	0%	
	114001	Springwells Water Treatment Plant - Low Lift and High Lift Pump Station	99,764,892	-	-	-	-	-	99,764,892	99,764,892	100%	
	114002	Water Production Flow Metering Improvements at NE, SW, and SPW WTP	315,711,970	22,554,711	22,554,211	26,617,698	10,383,612	-	37,001,309	-	12%	
	114003	Springwells WTP Admin Building Improvements	8,208,286	-	-	-	-	-	8,167,884	8,167,884	100%	
	114005	1930 Sedimentation Basin Sluice Gates, Guides & Hoists Improvements at Springwells WTP	7,138,425	-	-	1,320,522	-	-	1,320,522	-	18%	
	114008	Yard Piping Improvements	14,105,567	-	-	404,500	1,058,603	-	1,463,103	11,738,479	94%	
	114010	Steam, Condensate Return, and Compressed Air Piping Improvements at Springwells WTP	218,637,731	-	-	1,807,946	-	-	1,807,946	-	1%	
	114011	Springwells Water Treatment Plant 1930 Filter Building-Roof Replacement	28,264,192	1,281,100	1,281,100	1,328,244	943,095	-	2,271,338	24,356,450	94%	
	114012	Springwells Reservoir Fill Line Improvements	3,911,148	-	-	-	-	-	3,911,148	3,911,148	100%	
	114013	Springwells Water Treatment Plant 1958 Settled Water Conduits	4,731,850	-	-	-	-	-	4,706,751	4,706,751	99%	
	114016	Concrete Pavement Replacement	1,567,531	-	-	-	-	-	1,566,470	1,566,470	100%	
	114017	Springwells Water Treatment Plant Flocculator Drive Replacement	27,798,446	6,004,206	6,960,006	1,065,249	5,120,384	-	6,185,633	-	22%	

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority
 B3 - Water System Construction Work-in-Progress (CWIP) FY 2024 Rollforward
 Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Project	Project Name	Total Project Plan Estimate	FY 2024 Board	FY 2024 Board	CWIP Balance July 1, 2023	FY 2024	FY 2024 Capitalizations	CWIP Balance March 31, 2024	Life to Date	Life to Date	Life to Date	
				Approved CIP	With Project Amendments		Activity through March 31, 2024	And Other Activity Through March 31, 2024		Capitalizations And Other Activity	Activity Through March 31, 2024	Activity / Total Project Plan	
Water Treatment Plants & Facilities	114018	Springwells Water Treatment Plant - Service Building Electrical Substation and Miscellaneous Improvements	2,340,568	-	-	-	-	-	-	-	-	0%	
	115001	Yard Piping, Valves and Venturi Meters Replacement at Water Works Park	56,073,058	10,657,254	10,657,254	29,220,784	8,617,894	-	37,838,677	-	37,838,677	67%	
	115003	Comprehensive Condition Assessment at Waterworks Park WTP	514,004	-	-	-	-	-	-	-	-	0%	
	115004	Water Works Park WTP Chlorine System Upgrade	6,966,596	-	-	-	-	-	-	6,966,596	6,966,596	100%	
	115005	WWP WTP Building Ventilation Improvements	16,541,211	5,579,579	5,579,579	5,941,878	6,221,242	-	12,163,119	-	12,163,119	74%	
	115006	Water Works Park Site/Civil Improvements	5,895,650	-	-	-	-	-	-	-	-	0%	
	115007	Water Works Park High Lift Pumping Station Modernization	115,089,667	-	-	-	-	-	-	-	-	0%	
	115009	Water Works Park Sedimentation Basins Structural Upgrades	16,845,902	-	-	-	-	-	-	-	-	0%	
	116002	Pennsylvania, Springwells and Northeast Raw Water Supply Tunnel Improvements based on	99,061,811	15,334,209	15,334,209	64,619,456	9,260,027	-	73,879,482	4,685,231	78,564,714	79%	
	116005	Belle Isle Seawall Rehabilitation	2,294,679	737,140	737,140	157,201	98,748	-	255,949	-	255,949	11%	
	116006	Belle Isle Intake System Rehabilitation and Improvements	2,221,841	-	-	-	-	-	-	-	-	0%	
	116007	System Electrical Power Improvements	4,010,060	2,286,109	2,286,109	-	-	-	-	-	-	0%	
	Water Treatment Plants & Facilities Total			1,797,962,260	85,654,045	87,608,345	150,882,080	51,051,915	3,156,493	198,777,502	204,602,263	403,379,765	22%
	Programs - Centralized Services	380700	As-needed Engineering Services for Concrete Testing, Geotechnical Soil Borings, other Testing Services, and Related Services Allowance	10,820	-	-	-	-	-	-	-	-	0%
381000		Energy Management: Electric Metering Improvement Program	5,125,444	679,554	679,554	-	-	-	-	-	-	0%	
381001		Masonry Replacement and Rehabilitation Program	2,498,482	-	-	-	-	-	-	-	-	0%	
383300		Masonry Replacement and Rehabilitation Program	25,000,001	-	-	-	-	-	-	-	-	0%	
Programs - Centralized Services Total			32,634,746	679,554	679,554	-	-	-	-	-	-	0%	
Energy Mangement	351001	Water Facility Lighting Renovations	6,667	-	-	-	-	-	-	-	-	0%	
Energy Mangement Total			6,667	-	-	-	-	-	-	-	-	0%	
Grand Total			3,743,919,674	239,259,562	200,683,462	374,243,953	124,784,320	3,100,873	495,927,399	351,887,968	847,815,366	23%	

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority

B4 - Wastewater System Construction Work-in-Progress (CWIP) FY 2024 Rollforward
Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Project	Project Name	Total Project Plan Estimate	FY 2024 Board			FY 2024 Activity through March 31, 2024	FY 2024 Capitalizations		Life to Date Capitalizations And Other Activity	Life to Date Activity through March 31, 2024	Life to Date Activity / Total Plan Estimate
				FY 2024 Approved CIP	Approved With Project Amendments	CWIP Balance July 1, 2023		Activity through March 31, 2024	CWIP Balance March 31, 2024			
CSO Facilities	270001	Pilot CSO Netting Facility	37,884,356	-	-	2,207	11,465	-	13,672	-	13,672	0%
	270002	Meldrum Sewer Diversion and VR-15 Improvements	6,400,507	-	-	-	-	-	-	-	-	0%
	270003	Long Term CSO Control Plan	12,058,497	2,268,939	2,268,939	-	551,068	-	551,068	-	551,068	5%
	270004	Oakwood Lieb CSO Facility Improvement	42,595,642	2,284,906	2,284,906	2,070,852	2,025,482	-	4,096,335	-	4,096,335	10%
	270006	Control System Upgrades - Baby Creek/Belle	20,538,416	1,477,523	1,477,523	1,103,959	1,233,022	-	2,336,981	-	2,336,981	11%
	270007	Disinfection System Improvements at CSO	8,345,855	-	-	1,247	28,618	-	29,865	-	29,865	0%
	270008	Flushing System Improvements at Conner Creek and St. Aubin CSO Facilities	7,070,077	-	-	-	-	-	-	-	-	0%
	270009	Site Improvements at St. Aubin, Belle Isle, and Baby Creek CSO Facilities	1,389,999	-	-	-	-	-	-	-	-	0%
	270010	HVAC Improvements at Puritan Fenkell and Seven Mile CSO Facilities	1,579,434	15,754	15,754	8,756	11,538	-	20,294	-	20,294	1%
	270011	HVAC Improvements at Conner Creek and Belle Isle CSO Facilities	418,049	-	-	-	-	-	-	-	-	0%
	270012	Control System Upgrades at Conner Creek, Oakwood, and Puritan Fenkell CSO Facilities	5,974,808	-	-	-	-	-	-	-	-	0%
	270013	Facility Improvements at Puritan Fenkell and Seven Mile CSO Facilities	902,132	-	-	-	-	-	-	-	-	0%
	270014	Convert to Complete Capture Basin CSO Fa	4,482,478	-	-	-	-	-	-	-	-	0%
	273001	Hubbell Southfield CSO Facility Improvement	54,621,097	227,885	227,885	438,459	1,178,789	-	1,617,248	-	1,617,248	3%
	273002	CSO Hubbell Southfield VR-8 Gate Improvements	1,785,839	-	-	-	-	-	-	-	-	0%
	276002	Replacement Make-up Air Unit at CON	357,212	-	-	611	-	-	611	347,996	348,607	98%
	277001	Baby Creek Outfall Improvements Project	16,312,714	3,303,128	3,303,128	1,650,965	2,782,892	-	4,433,857	389,300	4,823,157	30%
	277002	Baby Creek CSO Facility Influent Flushing System	744,959	-	-	-	-	-	-	-	-	0%
CSO Facilities Total			223,462,073	9,578,136	9,578,136	5,277,057	7,822,875	-	13,099,931	737,296	13,837,228	6%
Facilities	331002	Roofing Systems Replacement at GLWA Wastewater Treatment Plant, CSO Retention Treatment Basins (RTB) and Screening Disinfection Facilities (SDF)	1,123,056	-	-	-	-	-	-	1,123,056	1,123,056	100%
Facilities Total			1,123,056	-	-	-	-	-	-	1,123,056	1,123,056	100%
Field Services - Wastewater	222001	Intercommunity Relief Sewer Modifications in Detroit Oakwood District	81,428,171	-	-	2,609,882	208,013	-	2,817,895	-	2,817,895	3%
	222002	Detroit River Interceptor Evaluation and Rehabilitation	117,561,404	17,254,477	17,254,477	51,063,141	4,984,807	-	56,047,949	-	56,047,949	48%
	222004	Collection System Valve Remote Operation Structures Improvements	4,246	-	-	-	-	-	-	-	-	0%
	222008	North Interceptor East Arm (NIEA)	4,500,000	2,520,548	2,520,548	-	-	-	-	-	-	0%
Field Services - Wastewater Total			203,493,821	19,775,025	19,775,025	53,673,024	5,192,820	-	58,865,844	-	58,865,844	29%
Programs	260200	Sewer and Interceptor Evaluation and Rehabilitation Program	9,171,910	17,224	17,224	-	-	-	-	-	-	0%
	260201	Conveyance System Interceptor Rehab	41,527,234	1,107,291	1,107,291	20,225,624	74,665	-	20,300,289	18,542,127	38,842,416	94%
	260202	Conveyance System Interceptor Rehab	4,457	-	-	1,904	-	-	1,904	-	1,904	43%
	260204	Energy Services for Rehabilitation of Conveyance Sewer System	57,525,481	16,922,618	17,695,018	10,043,555	7,782,438	-	17,825,993	-	17,825,993	31%
	260205	NWI Outfall Rehabilitation	7,734,426	4,232,450	4,232,450	2,303,696	2,765,770	-	5,069,466	-	5,069,466	66%
	260206	Conveyance System Rehabilitation - Interceptors	23,141,361	8,166,750	8,166,750	1,197,436	2,968,859	-	4,166,295	-	4,166,295	18%
	260207	Rehabilitation of Woodward Sewer System	23,229,319	6,721,768	7,216,568	12,008,292	7,245,325	-	19,253,617	-	19,253,617	83%
	260208	Linwood/Lonyo/Ashland/2nd Ave/Shiawassee	36,754	-	-	-	-	-	-	-	-	0%
	260209	Sewer Repair Contract - As Needed	14,965,035	7,479,694	7,194,694	2,098,083	993,120	-	3,091,203	-	3,091,203	21%
	260210	Linwood/Lonyo/Ashland/2nd Ave/Shiawassee	36,341,245	1,521,537	1,521,537	320,171	961,887	-	1,282,058	-	1,282,058	4%
	260211	Sewer Repair Contract II	-	-	285,000	-	-	-	1,958	-	1,958	0%
	260500	CSO Outfall Rehab	7,636,110	-	-	-	-	-	-	-	-	0%
	260504	Rehabilitation of Outfalls - Phase II	4,923,589	-	-	-	-	-	-	4,923,589	4,923,589	100%
	260505	Rehabilitation of Outfalls - Phase IV	5,709,224	-	-	-	-	-	-	5,709,659	5,709,659	100%
	260506	Pilot Regulator Orifice Expansion	(78,641)	-	-	-	-	-	-	-	-	0%
	260508	B-39 Outfall Rehab	10,705,611	4,377,004	4,377,004	6,031,942	4,404,731	-	10,436,673	-	10,436,673	97%
	260509	B-40 Outfall Rehab	112,591	-	-	-	112,591	-	-	-	112,591	100%
	260510	Conveyance System Rehabilitation - Outfalls	24,947,182	4,826,857	4,826,857	1,871,607	1,602,344	-	3,473,951	-	3,473,951	14%
	260600	CSO Facilities Improvements	1,021,441,117	2,120,493	2,120,493	-	-	-	-	-	-	0%
	260601	Oakwood Drain Valve Improvements	804,574	-	-	-	-	-	-	804,574	804,574	100%
	260602	CSO Fire Alarm System Improvements	1,017,691	-	-	-	-	-	-	997,619	997,619	98%
	260603	Conner Creek CSO Basin Rehab	7,982,176	-	-	-	-	-	-	7,675,407	7,675,407	96%
	260606	Puritan Fenkell Roof Replacement	346,540	-	-	-	-	-	-	346,540	346,540	100%
	260607	Lieb SDF Electrical Improvements	1,032,508	-	-	-	-	-	-	1,032,508	1,032,508	100%
	260608	Seven Mile RTB - Roof Replacement	496,699	-	-	-	-	-	-	496,699	496,699	100%
	260609	Seven Mile RTB - Parking Lot / Sitework	429,557	-	-	-	-	-	-	429,557	429,557	100%
	260610	Baby Creek MAU Replacement	275,151	-	-	-	-	-	-	275,151	275,151	100%
	260611	HVAC Improvements At Lieb SDF	412,590	-	-	-	-	-	-	412,590	412,590	100%
	260613	Baby Creek HVAC Improvements	545,401	-	-	-	-	-	-	545,401	545,401	100%
	260614	CSO Facilities Structural Improvements	15,427,766	2,346,731	2,810,031	12,303,538	1,647,275	-	13,950,813	-	13,950,813	90%
	260615	PF & Lieb CSO Facilities Site & Drainage Improvements	457,982	-	-	-	-	-	-	582,444	582,444	127%
	260616	Baby Creek SCO Anchor & Wedge Improvements	771,846	-	-	-	-	-	-	770,114	770,114	100%
	260617	St. Aubin Chemical Disinfection Improvements	417,052	-	-	-	-	-	-	-	-	0%
	260618	Oakwood HVAC Improvements	6,933,584	-	-	5,620,944	592,877	-	6,213,821	-	6,213,821	90%
	260619	Control System Upgrade At St. Aubin, Lieb and 7 Mile	7,972,657	3,868,475	3,868,475	1,050,133	1,369,544	-	2,419,676	-	2,419,676	30%
	260620	Baby Creek Roof Replacement	984,552	-	-	-	-	-	-	984,552	984,552	100%
	260621	Connor Creek Berm Improvements	2,255,349	-	-	4,749	(2,374)	-	2,374	2,244,862	2,247,237	100%
	260622	CSO Facilities Emergency Generator Improvements	1,376,296	-	-	978,411	138,916	-	978,411	138,916	1,117,328	81%

Construction Work-in-Progress Quarterly Report

As of March 31, 2024

Great Lakes Water Authority

B4 - Wastewater System Construction Work-in-Progress (CWIP) FY 2024 Rollforward

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project Category	Project	Project Name	Total Project Plan Estimate	FY 2024 Board			FY 2024		FY 2024 Capitalizations		Life to Date Capitalizations And Other Activity	Life to Date Activity through March 31, 2024	Life to Date Activity / Total Project Plan Estimate
				FY 2024 Board Approved CIP	FY 2024 Board With Project Amendments	CWIP Balance July 1, 2023	Activity through March 31, 2024	Activity Through March 31, 2024	CWIP Balance March 31, 2024				
Programs	260623	Baby Creek Screen Rehabilitation	2,393,230	1,048,740	1,048,740	1,447,517	607,570	-	2,055,087	-	2,055,087	86%	
	260700	Sewer System Infrastructure Improvements & Pumping Stations	1,025,068	49,456	49,456	-	-	-	-	-	-	0%	
	260701	Conveyance System Infrastructure Improvements	58,453,030	19,310,035	19,310,035	13,177,646	15,652,515	-	28,830,160	-	28,830,160	49%	
	260702	Pump Station Assets Updates	10,065,000	-	-	-	-	-	-	-	-	0%	
	260800	WRRF Roof Replacement Program	14,833,388	-	-	-	-	-	-	-	-	0%	
	260801	WRRF Sludge Pump Station #3 Roof Replacement	80,463	-	-	-	-	-	-	80,463	80,463	100%	
	260802	2022 WRRF Roof Improvements Project	5,071,571	2,349,455	2,349,455	302,060	166,096	-	468,156	-	468,156	9%	
	260900	WRRF Facility Optimization Program	85,771,290	52,706	52,706	-	-	-	-	-	-	0%	
	260901	Rehab. Hazmat Facility at WRRF	3,506,846	1,409,318	1,409,318	329,597	1,631,773	-	1,961,370	-	1,961,370	56%	
	260902	WRRF Renovation of 4th Floor	3,719,708	1,043,763	1,043,763	3,143,292	319,935	-	3,463,227	-	3,463,227	93%	
	260903	WRRF Front Entrance Rehab.	7,817,069	2,475,342	2,475,342	367,597	866,289	-	1,233,886	-	1,233,886	16%	
	260904	WRRF 3rd Floor Renovation	3,546,009	14,026	14,026	68,417	47,883	-	116,299	-	116,299	3%	
	260905	WRRF Plumbing Shop Rehab	2,669,399	1,144,117	1,144,117	134,360	860,293	-	994,653	-	994,653	37%	
	261000	WRRF Rehabilitation of Secondary Clarifiers	41,637,242	-	-	-	-	-	-	-	-	0%	
	261001	Rehabilitation of Secondary Clarifiers	18,941,302	161,360	161,360	26,712	20,635	-	47,347	-	47,347	0%	
Programs Total			1,598,544,588	92,767,210	94,497,710	95,169,871	52,720,324	978,411	146,911,784	47,832,267	194,744,051	12%	
Programs - Water	171501	Roof Replacements - Var Facilities Program	-	-	-	-	-	-	-	83,000	83,000	0%	
Programs - Water Total										83,000	83,000	0%	
Security	341002	Security Infrastructure Improvements	2,362,970	-	-	-	-	-	-	3,200,851	3,200,851	135%	
Security Total			2,362,970							3,200,851	3,200,851	135%	
Systems Control Center	232001	Fairview Pumping Station - Replace Four Sanitary Pumps	46,124,283	2,479,602	2,479,602	43,849,170	995,200	-	44,844,369	-	44,844,369	97%	
	232002	Freud and Connor Creek Pump Station Improvements	464,091,911	21,815,785	21,815,785	12,238,422	3,012,386	-	15,250,808	6,103,686	21,354,494	5%	
	233003	Rouge River In-system Storage Devices	81,335,735	-	-	-	-	-	-	-	-	0%	
Systems Control Center Total			591,551,929	24,295,387	24,295,387	56,087,591	4,007,586	-	60,095,177	6,103,686	66,198,863	11%	
Water Resource Recovery Facility	211001	Rehabilitation of Primary Clarifiers Rectangular Tanks, Drain Lines, Electrical/Mechanical Building and Pipe Gallery	54,737,713	-	-	-	-	-	-	54,748,738	54,748,738	100%	
	211002	Pump Station No. 2 Pumping Improvements	3,737,135	164,894	164,894	2,654,703	85,083	2,654,703	85,083	2,654,703	2,739,786	73%	
	211004	Pump Station 1 Rack & Grit and MPI Sampling Station 1 Improvements	28,488,884	-	-	-	-	-	-	27,895,001	27,895,001	98%	
	211005	Pump Station No. 2 Improvements	83,607,696	1,642,063	1,642,063	379,595	114,875	-	494,470	-	494,470	1%	
	211006	Pump Station No. 1 Improvements	110,959,522	15,843,863	22,296,763	11,410,932	5,298,626	-	16,709,558	-	16,709,558	15%	
	211007	Replacement of Bar Racks and Grit Collection System at Pump Station No. 2	122,757,265	4,814,699	5,310,899	8,777,838	139,089	-	8,916,927	-	8,916,927	7%	
	211008	Rehabilitation of Ferric Chloride Feed systems at the Pump Station -1 and Complex B Sludge Lines	12,756,072	1,540,577	1,540,577	10,478,819	1,863,322	-	12,342,142	-	12,342,142	97%	
	211009	Rehabilitation of the Circular Primary Clarifier Scum Removal System	23,215,192	-	-	549,344	491	-	549,835	-	549,835	2%	
	211010	Rehabilitation of Sludge Processing Complexes A and B	14,104,223	-	-	94,337	-	-	94,337	-	94,337	1%	
	211011	WRRF PS1 Screening and Grit Improvements	99,386,498	1,637,866	1,637,866	27,289	1,143,949	-	1,171,238	-	1,171,238	1%	
	212003	Aeration System Improvements	16,524,875	-	-	-	-	-	-	16,524,875	16,524,875	100%	
	212004	Project Chlorination/Dechlorination Process Equipment Improvements	5,650,501	-	-	-	-	-	-	5,652,101	5,652,101	100%	
	212006	PC-797 Rouge River Outfall Disinfection and CS-1781 Oversight Consulting Services Contract	43,788,731	-	-	-	-	-	-	43,788,731	43,788,731	100%	
	212007	Rehabilitation of the Secondary Clarifiers	2,645	-	-	-	-	-	-	-	-	0%	
	212008	WRRF Rehabilitation of Intermediate Lift	194,787,461	10,876,684	10,876,684	1,195,891	204,616	-	1,400,507	-	1,400,507	1%	
	212009	WRRF Aeration Improvements 3 and 4	69,528,226	-	-	-	-	-	-	-	-	0%	
	212010	WRRF Conversion of Disinfection of all Flow to Sodium Hypochlorite and Sodium Bisulfite	6,231,557	-	-	-	-	-	-	-	-	0%	
	213006	Improvements to Sludge Feed Pumps at Dewatering Facilities	17,944,119	1,050,206	1,050,206	746,836	1,281,058	-	2,027,894	-	2,027,894	11%	
	213007	Construction of the Improved Sludge Conveyance and Lighting System at the WWTP	25,470,489	709,475	709,475	22,852,865	402,196	22,852,865	402,196	22,852,865	23,255,060	91%	
	213008	Rehabilitation of the Wet and Dry Ash Handling Systems	7,183,909	-	-	151,058	-	-	151,058	-	151,058	2%	
	213009	Phosphorous Recovery Facility at the WRRF	335,447,898	-	-	10,848	4,112	-	14,960	-	14,960	0%	
	214001	Relocation of Industrial Waste Division and Analytical Laboratory Operations	14,791,656	-	-	-	-	-	-	14,300,183	14,300,183	97%	
	216004	Rehabilitation of Various Sampling Sites and PS# 2 Ferric Chloride System at WWTP	8,555,862	195,840	195,840	7,723,935	238,594	7,723,935	238,594	7,723,935	7,962,529	93%	
	216006	Rehabilitation of the Screened Final Effluent (SFE) Pump Station and Secondary Water System	31,871,434	8,215,922	6,538,522	5,982,678	2,442,283	-	8,424,960	-	8,424,960	26%	
	216007	DTE Primary Electric 3rd Feed Supply Line to the WRRF	3,996,247	-	-	-	-	-	-	4,008,247	4,008,247	100%	
	216008	Rehabilitation of Screened Final Effluent (SFE) Pump Station	101,100,651	2,693,951	3,182,551	3,711,028	643,140	-	4,354,168	-	4,354,168	4%	
	216009	Logistics & Material Facility	289,862	-	-	-	-	-	-	-	-	0%	
	216010	WRRF Facility Optimization	2,003	-	-	-	-	-	-	-	-	0%	
	216011	WRRF Structural Improvements	17,185,482	3,259,348	3,259,348	1,733,060	2,781,607	-	4,514,666	-	4,514,666	26%	
	216012	WRRF Research Facility	228,119	-	-	-	-	-	-	-	-	0%	
Water Resource Recovery Facility Total			1,454,331,929	52,645,387	58,405,687	78,481,057	16,643,039	33,231,503	61,892,593	200,149,380	262,041,972	18%	
Grand Total			4,074,870,364	199,061,145	206,551,945	288,688,600	86,386,644	34,209,914	340,865,330	259,229,535	600,094,865	15%	

Appendix C - Project Amendment Summaries

The purpose of the Project Amendment Summary is to illustrate the amendments to the current fiscal year board approved CIP for each project with an amendment resulting from the use of allowance and program funding for a specific amount necessitated by contract award.

The award of CIP contracts and the related execution thereof may result in deviation from the amount and timing of planned spend. Acknowledging the aforementioned deviation, project amendments are prepared to fund the related increase or decrease either to or from the Capital Reserve to amend the current fiscal year board approved Capital Improvement Plan accordingly and to inform decision makers in the development of future Capital Improvement Plans. Similar to the project amendments prepared for the Capital Reserve, project amendments are also prepared for contracts that are planned or funded by way of the CIP Program and Allowance accounts. As additional contracts are awarded, and other project information becomes available additional project amendments to and from the Capital Reserve will be prepared to amend the board approved FY 2024 Capital Improvement Plan.

(\$38,576,100) of Capital Reserve project amendments have been prepared as of March 31, 2024, as shown for the Water System in C1 – Water FY 2023 Project Amendment Summary with project amendments detailing the assignment of funding within Program and Allowance accounts. This year-to-date total illustrates a decreased use of reserves.

\$7,490,800 of Capital Reserve project amendments have been prepared as of March 31, 2024, as shown for the Wastewater system in C2 – Wastewater FY 2023 Project Amendment Summary with project amendments detailing the assignment of funding within Program and Allowance accounts.

These amendments are in alignment with the FY 2024-2028 CIP plan.

The order of these appendices on the subsequent pages are in ascending order by CIP project number.

Great Lakes Water Authority

C1 - Water System Project Amendment Summary

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project	Project Name	Capital Reserve	Grand Total
111006	Replace Instrumentation: LHWTP	999,000	999,000
114002	Springwells WTP Low and High Lift Improv	(500)	(500)
114017	SPW WTP Flocculator Drive Replacement	955,800	955,800
122004	96" Main Relocation, Isolation Valve Ins	(51,865,300)	(51,865,300)
122006	Transmission Work: Wick Road Parallel	373,500	373,500
122013	14 Mile Transmission Main Loop	8,937,400	8,937,400
122017	7 Mile/NV TM Rehab and Carrie/NV Flow CS	625,000	625,000
132010	Division Valves at West Service Center	(687,300)	(687,300)
132012	Ypsilanti Pumping Station Improvements	196,600	196,600
170500	Program: Transmission Valve Assessment	(1,616,600)	(1,616,600)
170503	Transmission System Valve Replacement Pa	2,869,900	2,869,900
170504	Repair of WTM, Valves, & Priority Repair	2,164,400	2,164,400
170802	Reservoir Inspection, Design	(1,528,000)	(1,528,000)
Grand Total		\$ (38,576,100)	\$ (38,576,100)

Great Lakes Water Authority

C2 - Wastewater System Project Amendment Summary

Unaudited Activity For the Fiscal Quarter Ended March 31st, 2024

Project	Project Name	Capital Reserve	Grand Total
211006	Pump Station #1 Main Lift Pumps Rehab	6,452,900	6,452,900
211007	Replacement of Bar Rack at Pump Station 2	496,200	496,200
216006	WRRF Yard Piping & Utility Rehab	(1,677,400)	(1,677,400)
216008	Rehabilitation of SFE Pump Station	488,600	488,600
260204	Eng Svcs for Rehab of Convey Sewer System	772,400	772,400
260207	Rehabilitation of Woodward Sewer System	494,800	494,800
260614	CSO Facilities - Structural Improvements	463,300	463,300
Grand Total		\$ 7,490,800	\$ 7,490,800