



Wastewater Operations CIP Presentation

*Dan Alford, Director
of Wastewater
Engineering and
Maintenance*



WRRF Pump Station 1 Improvements

Project Stats

- CIP Number: 211006
- Project Number: CS-102
- Project Engineer: Jason Williams
- Total CIP Budget: \$26,776,000
- Dates
 - Completion of Design, September 2021
 - Start of Construction, January 2022
 - End of Construction, March 2025

GLWA FY 2021-2025 CIP
WRRF PS No. 1 Improvements
211006

Innovation
 Conceptual WW MP
 Water MP Right Sizing
 Reliability/Redundancy
 NEWTP Repurposing

Project Status: Active
CIP Type: Project
 Project New to CIP

Project Engineer/Manager: Jason Williams
Director: Dan Alford
Managing Dept: WW Design Eng
Date Original Business Case Prepared: 4/13/2017
Year Project Added to CIP: 2016

Budget: Wastewater
Class Lvl 1: Wastewater
Class Lvl 2: WRRF
Class Lvl 3: Primary Treatment
Location: City of Detroit
Fund and Cost Center: Wastewater - 5421-892211

Problem Statement: Condition assessment and rehabilitation of all pumps at Pump Station No. 1 to increase efficiency and reliability.

Scope of Work / Project Alternatives: The study/design work will identify all major parts including impellers and wear rings to be refurbished for each pump and all related appurtenances. The construction services will provide rehabilitation and/or replacement as determined in the study and design along with the sequencing of pump shutdown throughout the rehabilitation period.


Other Important Info: Challenges: Maintaining the adequate pumping capacity during construction.

Project History: GLWA operate two raw sewage pumping stations: PS-1 and PS-2, at the Water Resources Recovery Facility. Raw wastewater (influent) from the collection system flows to the Influent Pumping Station through the Detroit River Interceptor (18 feet in diameter), Oakwood Interceptor (12.5 feet in diameter) and North Interceptor East Arm (NIEA). The main Influent Pumping Station No. 1 (PS-1) was constructed in the 1930s. PS-1 has eight constant speed pumps of various capacities (six were installed in the 1940s and two more were added in 1956) and has a Firm Capacity (largest pump out of service) of 1.225 MGD during wet weather event. The Influent Pumping Station No. 2 (PS-2) has eight raw sewage pumps (combination of variable and constant speed pumps) with a Firm Capacity of 805 MGD during wet weather event. The pumps at PS-1 were rehabilitated in 2004 and 2005 under PC-744 project (DWP 1007).

WRRF Pump Station 1 Improvements

Project Overview

- Ensure 1.2 BGD reliable pumping capacity and improve hydraulics
- Improve flow metering
- Improve grit distribution in the system
- Rehabilitate/replace gates and actuators
- Rehabilitate architectural, electrical and mechanical aspects of pump station




WRRF Pump Station 1 Improvements

Study

- Physical and CFD models of wetwell required

Major Changes


- Variable speed pumps
- Improved maintenance access
- Right sizing of utilities



WRRF Pump Station 1 Improvements

Project Update

- Current Status: In Study Phase, new stop logs required to access wet wells, continuing with technical memo production and review



Pump Station 2 Bar Screen and Grit System

Project Stats

- CIP Number: 211007
- Project Number: 1904337
- Project Engineer: Jason Williams
- Total CIP Budget: \$76,596,000
- Dates
 - Design Award, July 2020
 - Completion of Design, March 2022
 - Start of Construction, September 2022
 - End of Construction, May 2027

GLWA Great Lakes Water Authority

GLWA FY 2021-2025 CIP 211007 CIP

WRRF PS #2 Bar Racks Replacements and Grit Collection System Improvements

Innovation
 Conceptual WW MP
 Water MP Right Sizing
 Reliability/Redundancy
 NEWTP/Repositioning

Project Status: Active
CIP Type: Project
Project New To CIP:

Project Engineer/Manager: Jason Williams
Director: Dan Altora

Managing Dept: WW Design Eng

Date Original Business Case Prepared: 10/12/2016
Year Project Added to CIP: 2016

Budget: Wastewater
Class Lvl 1: Wastewater
Class Lvl 2: WRRF
Class Lvl 3: Primary Treatment
Location: City of Detroit
Fund and Cost Center: Wastewater 5421.89221.1

Problem Statement: Replacement of all bar racks and associated equipment and addition of fine screens (1/4 inch) for more reliable and efficient screenings removal. Addition of screenings washing and compaction to reduce truck traffic and pumping system, and grit washing and classification to reduce truck traffic and cost of disposal. The grit screenings and grit removal and handling systems will improve the performance of all downstream processes, reduce maintenance costs and increase life of downstream equipment.

Scope of Work: The work consists of evaluation, design and construction of the replacement of the existing bar racks and screenings washing and compaction, addition of new fine screens (1/4 inch) downstream of the bar racks, addition of aeration tank and grit washing and/or classification, inclusion of stacked tray grit removal or other technology within the necessary of the existing building that houses the screens and the screenings and grit handling and load out, including all civil, HVAC, plumbing, electrical, and architectural work. New instrumentation and controls for operators and monitoring will also be provided. System shall be designed to meet long-term wet weather capacity requirements of PS2.

Project Alternatives: (none listed)

Other Important Info: *Innovation note: Include new grit removal equipment rather than replacement in kind (cyclonic).
The CIP Project Proposal - CIP 1314 - "Replacement of Bar Racks of Pump Station No. 2" and CIP Project Proposal CIP 1223 "Rehabilitation of Grit and Screening System at PS 2 and Rehabilitation of Sampling Sites at WW1H" are combined into one project under CIP 1314. That combined new budget for CIP 1314 (CIP 1223 and 1314) has a total amount of \$11,617,000. The design of "Rehabilitation of Sampling Sites" is completed and will be bid separately for construction. The previous design for Bar Rack System by Sigma under As Needed Engineering

Pump Station 2 Bar Screen and Grit System

Project Overview

- Rehabilitate Screenings Building
- Channels, Grit Channels, Gates, Stop Logs, and Supporting Systems

Study

- Bar Rack to fine screening
- Grit Removal Technology
- Conveying Systems
- Grit and Screenings Washing
- Grit and Screenings Compacting

Major Changes

- Removing Clamshell Crane
- Increasing Screening (Fine and Course)
- Improved Grit Removal




Pump Station 2 Bar Screen and Grit System

Project Update

- Current Status; Consulting Proposals returned and under negotiation

Upcoming Events

- Award Contract



Secondary Final Effluent Project

Project Stats

- CIP Number: 216008
- Project Number: 2000970
- Project Engineer: Chris Wilson
- Total CIP budget: \$37,000,000
- Dates
 - Approval, August 2020
 - NTP, November 2020
 - GMP, March 2022

GLWA
Great Lakes Water Authority

GLWA FY 2021-2025 CIP
Rehabilitation of Screened Final Effluent (SFE) Pump Station
216008 CIP#

Innovation
 Concealed WW MP
 Water MP Right Sizing
 Reliability/Redundancy
 NEWTP Reacroping

Project Status: Future Planned
CIP Type: Project
Project New To CIP:

Project Engineer/Manager: TRD
Director: Dan Allford
Managing Dept: WW Design Eng
Date Original Business Case Prepared: 6/21/2017
Year Project Added to CIP: 2018

Budget: Wastewater
Class Lvl 1: Wastewater
Class Lvl 2: WRRF
Class Lvl 3: General Purpose
Location: City of Detroit
Fund and Cost Center: Wastewater 5421-89221

Problem Statement: The SFE Pump Station provides SFE water to many of the GLWA WRRF treatment processes and needs to be completely rehabilitated to maintain uninterrupted supply of SFE water to these processes.

Scope of Work / Project Alternatives: This project will include the study, design, and construction for the needed improvements to the SFE pump station. This includes required capacity, pumps, strainers, piping, controls, building improvements, and electrical supply. This will also include a study to evaluate the potential for replacing the secondary water utilization with SFE utilization where feasible and an alternative analysis to the existing carrier water utilization for chlorination/dichlorination facility, spot water recovery needs which may include additional SFE treatment with as a chronic addition to accommodate process needs.

Other Important Info: Innovation note: utilize of a valuable resource recovered for facility needs. Project History: The SFE pump station has eight pumps with a total capacity of approximately 135 MGD. Pumps 1, 2, 4, and 6 were installed in 1973, pumps 3 and 5 in 1980, and pumps 7 and 8 in 1998. The older pumps were rebuilt in 1998. Strainers have been reconallied as necessary over time. Due to the critical nature of the SFE pump station and the elapsed time since a major rehabilitation (over 15 years), a significant upgrade/rehabilitation is required. In addition, the two 5 kV transformers that supply power from FR-3 are approximately 40 years old and are in need of replacement.

Challenges: Maintaining the adequate supply of SFE to the plant treatment processes during construction of the SFE improvements.

Related Project: There are no other specific projects for the SFE pump station that need to be coordinated with, however many other projects require SFE to consistently supply the required quantities needed. This will need to be coordinated

Secondary Final Effluent Project

Project Overview

- Construct New SFE Facility to Supply Both SFE and Dilution Water
- Utilize a Progressive Design Build Contract
- Utilize a Guaranteed Savings Model for Construction Project

Demolition (Concept)

- SFE Pumps, Strainers, Electrical Transformers, and Building

Major Changes (Concept)

- Move Location
- Right Sized Pumps
- Reduced System Pressure
- Complete Filtration with Chemical Addition




Secondary Final Effluent Project

Project Update

- Current Status; Reviewing DB Agreement including Scope of Work

Upcoming Events

- Contract Reviews



Aeration System Improvements

Project Stats

- CIP Number: 212008
- Project Number: Part of CS-272 Task# 7
- Project Engineer: Chris Wilson
- Total CIP Budget: \$76,000,000
- Dates
 - Study Report, April 2021
 - RFP, September 2021
 - Construction Start, February 2022
 - Construction Complete, January 2026

The image shows a screenshot of a project information form for the GLWA FY 2021-2025 CIP WRRF Aeration Improvements 1 and 2. The form includes the following details:

- Project Name:** WRRF Aeration Improvements 1 and 2
- CIP Number:** 212008
- Project Status:** Future Planned
- CIP Type:** Project
- Project New To CIP:** Yes
- Project Engineer/Manager:** Beena Chackunkal
- Director:** Dan Attard
- Managing Dept:** WW Design Eng
- Date Original Business Case Prepared:** 9/14/2017
- Year Project Added to CIP:** 2017
- Budget:** Wastewater
- Class Lvl 1:** Wastewater
- Class Lvl 2:** WRRF
- Class Lvl 3:** Secondary Treatment & Dairfection
- Location:** City of Detroit
- Fund and Cost Center:** Wastewater 5421 89221

Problem Statement: The I/Ps convey primary effluent to the secondary aeration (aeration tanks). These pumps have reached their useful life and are in need of replacement. The pump selection is integrally connected to improvements in the aeration tanks related to the conversion to biological phosphorus removal. Implementation of step feed and improved hydraulic control in the aeration tanks and flow control through the secondary system. Implementation of biological phosphorus removal will reduce oxygen and chemical use resulting in a more sustainable treatment system, and in general, installation of step feed will improve high flow management through the secondary system increasing the volume of flow that can be treated through the secondary system thus minimizing the volume of flow discharged without secondary system. Hydraulic improvements case operations and minimize the operator attention on the numerous surface aerators.

Scope of Work / Project Alternatives: The work consists of evaluation, design and construction of the replacement of I/Ps 1 & 2, conversion of aeration tanks 1 & 2 to incorporate biological phosphorus removal, including replacement of mixers in Bays 1, 2 and 3, relocation of the oxygen feed, and a new purge blower. Incorporation of step feed includes modification of the influent conditioners to allow primary effluent to be directed to Bay 1, as well as two other locations down the length of the tank. Weir lengths will be increased to reduce the variation in the hydraulic grade line across the tank to maintain adequate submergence of mixer/aerators and reduce the frequency of mixer/aerators tripping out on surge. Replacement of Mixer/aerators in Decs 4 through 10 will be evaluated and it could be included as an add alternate to the contract.

Other Important Info: Opportunity for a common header system to allow for any I/P to supply any bioreactor. It could provide I/Ps that can meet the regulatory and any weather needs without the need for speed control.

Aeration System Improvements

Project Overview

- Rehabilitate Aeration Decks 1 and 2 to Support Long Term Operations
- Rehabilitate ILP #1 and #2 (Pump and Motor) to Support Long Term Operations

Major Changes (*Concept*)

- Add Anaerobic Zone
- Add Step Feed to Reduce Washout
- Open Last Bay to Increase pH
- Reduce Mixing Costs




Aeration System Improvements

Project Update

- Current Status; Reviewing Scope of Work with AECOM for Study and RFP Development.

Upcoming Events

- Engineering, Operations, and Maintenance Staff Workshops with AECOM.



Short Term Engineering Projects

Project List

- Sludge Hopper Structure Demolition at C-I Incineration
- Replace Reducers and RAS Flow Meters in Five B-houses
- Parking Structure Repairs
- Bird Centrifuge Hopper Demolition
- Diesel Storage Tank Rehabilitation
- JOC for I&C calibration
- Improve Access to Railcar Gate
- Complex A Biosolids Dryer Facility (BDF) Sludge Feed Pump
- Yard Piping Rehabilitation
- Complex II bridge and duct work
- Pump Station #2 Outdoor Switchgear

Replacement

- Incinerator Complex II, Refractory Inspection and Repair
- Controls upgrade for Generators D1 and D2
- Complex A sub basement pump gallery Concrete rehab
- Aeration Deck Repair
- Grit Flight for Pump Station 1
- EB1 Roof Repair
- Primary Circular Clarifier Flow Meter Replacement
- Grit Tracking at PS#1 and PS#2
- BOD Instrumentation Testing at Aeration Deck #1

Questions?





GLWA

Great Lakes Water Authority