



Capital Planning Committee Water and Sewer Tunnel Projects Status and Planning

*GLWA CIP Committee Meeting
June 18, 2019*



Agenda

- 💧 DB-226 Detroit River Interceptor Project
- 💧 DB-150 Raw Water Tunnel Project



DB-226 Detroit River Interceptor Project

CIP No: 222002

Start: 5/24/2018

Duration: Five Years

Project Delivery: Design Build

Project Team: Jay Dee – Contractor and Prime; FK Engineers – Designer of Record;
Subconsultants = Applied Sciences, Inc. and Anderson, Eckstein and Westrick, Inc.

GLWA PM: Mini Panicker, P.E.

Scope: Evaluation and repair of the Detroit River Interceptor (DRI) sewer from Alter Road (City of Detroit border) to the WRRF. Approximately 12 miles of sewer with diameters from 8 to 16 feet.

Procurement Method: Quality Based Selection


Original Contract Upper Limit: \$19.8 million

Original/Current Budget Estimate: \$29 million / \$ 50 to 60 million (20% contingency)

Current Estimated Duration: Six to Seven Years

Project Scope – Divided into 3 reaches ~ 13 miles





Reach 3 = 6 miles




FIGURE NO. 2

DB-226 Detroit River Interceptor Project (cont.)

Engineering Budget:

\$3.4 million as bid

Guaranteed Maximum Price (GMP) Negotiations:

Reach 1: \$5.8 million – 9/5/2018

Reach 2: \$4.7 million – 1/25/2019

Access Shafts: \$6.0 million – 1/25/2019

Added Scope:

Reach 1: Conner Creek Access Shafts + Manhole Improvements: \$1.3 million

Reach 1: Increased Repair quantities: \$1.5 million

Reach 2: Increased Estimated quantities: \$ 2.4 million

Reach 2: Area originally not in contract: \$6 million

Reach 3: Enhanced Access Shafts/Gates: \$3 million

Reach 3: Additional flows and higher than anticipated PS-1 Wet Level: \$12 million

Reach 3: Contingency for additional quantities for Reach 3: \$3.9 - \$13.9 million

Current Estimated Budget: \$50 – 60 million

Significant opportunity for cost savings

DRI to North Interceptor East Arm (NIEA) Crossover


1. Features

- Conveys dry weather flow from DRI to NIEA
- 84-inch tunnel to connect DRI and NIEA
- Tunnel boring machine for 980 lineal feet
- Connect to five DWSD lateral sewers

2. Benefits

- Eliminates significant portions of bypass pumping and delays from Fairview project
- Less disruption to WRRF with reduction in bypass pumping
- Reduces Reach 3 depths and velocities


DRI-NIEA Crossover



DRI and NIEA Hydraulic Capacities

DRI: 15'-6"Ø at W. Grand Blvd. in Jefferson Ave. and capacity is 952 cfs.

NIEA: 13'-6"Ø at W. Grand Blvd. along Fort St. and capacity is 1,043 cfs.



DB-226 Next Steps

- 1) EGLE and City of Detroit have approved DRI-NIEA Crossover in Principle
- 2) Need to negotiate a change order and GMP for the first phase of Reach 3 work to include the DRI-NIEA Crossover
- 3) Will present to Board as Change Order No. 1 for DB-226 by late summer

DB-150 Raw Water Tunnel Project

CIP No: 116002

Start: 1/29/2018

Duration: One Year to GMP, Construction TBD

Project Delivery: Progressive Design Build

Project Team: Ballard Marine – Contractor and Prime; Brierly and Associates – Designer of Record;

GLWA PM: Todd King, P.E.


Scope: Evaluation and repair of the raw water tunnels near Springwells WTP, Northeast WTP, and the combined Pennsylvania Tunnel that feeds same. This initial project includes supplemental investigation and production of 30-percent design to facilitate negotiation of GMP.

Procurement Method: Quality Based Selection

Original Contract Upper Limit: \$10.7 million

Original/Current Budget Estimate: \$30 million / \$67 to 105 million (50% contingency)

Current Estimated Duration: Five Years



PROJECT KEY PLAN
SCALE: NTS



PENNSYLVANIA SITE KEY PLAN
SCALE: NTS



SPRINGWELLS SITE KEY PLAN
SCALE: NTS



NORTHEAST SITE KEY PLAN
SCALE: NTS

Diver Tunnel Inspection/Mapping Sheet

Tunnel: Pennsylvania

Start Station: 105+75 (center of shaft)

End Station: 107+00

Inspection Date/Time: 10/9-10/10 @ 18:00

Video File Name: _____

Video Start Time: _____

Video End Time: _____

		Anomaly Photo	Tunnel Ovality			Anomaly Photo	Tunnel Ovality
Anomaly 1			<p>Fitted Ellipse at Pennsylvania 106+00</p>	Anomaly 2			<p>Fitted Ellipse at Pennsylvania 106+20</p>
Start Station	106+05			Start Station	106+20		
End Station	106+05			End Station	106+20		
Anomaly 3			<p>Fitted Ellipse at Pennsylvania 106+50</p>	Anomaly 4			<p>Fitted Ellipse at Pennsylvania 106+70</p>
Start Station	106+50			Start Station	106+70		
End Station	106+50			End Station	106+70		
Anomaly 5			<p>Fitted Ellipse at Pennsylvania 107+30</p>	Anomaly 6			<p>Fitted Ellipse at Pennsylvania 107+40</p>
Start Station	107+30			Start Station	107+40		
End Station	107+30			End Station	107+40		
Anomaly 7			<p>Fitted Ellipse at Pennsylvania 107+60</p>	Anomaly 8			<p>Fitted Ellipse at Pennsylvania 107+80</p>
Start Station	107+60			Start Station	107+80		
End Station	107+60			End Station	107+80		



Form No. TME-C42
 Revision No. 0
 Revision Date: 11/30/2018

OBTAINING AND TESTING DRILLED CORES AND SAWED BEAMS OF CONCRETE

Quality Assurance

S&ME, Inc. - Columbus 6190 Enterprise Court, Dublin, Ohio 43016

Project No.: 1117-18-022 Date Photos Taken: 12/3/2018

Project Name: GLWA Detroit Raw Water Tunnels Log No:

Description: Concrete Cores

Specimen No.: 18-SPW CC-1
 Sample 1

Compressive Strength: 6379 psi



Specimen No.: 18-SPW CC-1
 Sample 2

Compressive Strength: 8424 psi




Paula J. Manning
 Performed By

11/30/2018
 Date

Erica Hoodyear
 Checked By

12/4/2018
 Date



Notes
 Profile represents generalized conditions based on test borings and field observations. Formation contacts and other boundaries as shown do not imply exact locations nor that the portrayed formations are necessarily continuous between borings. Borings drilled in 1928 by Ohio Drilling Company & Pennsylvania Drilling Company, borings drilled in 2016 by DLZ - American Drilling, Inc., NAVD 88 elevation has a correction of +429.233 ft from the Detroit Datum at the Springwells WTP.

- Stratigraphy**
- Fill
 - Alluvium (Qal)
 - River Rouge Till (Qpr)
 - Pre-River Rouge Till (Qpr)/Subsurface Drift (Undifferentiated) (Qpu)
 - Hardpan Subsurface Drift Undifferentiated (Qpu)

- Legend**
- - - Piezometric Surface in Standpipe Piezometer (date measured 03/29/2019)
 - - - Piezometric Surface in Shallow Vibrating Wire Piezometer (date measured 03/29/2019)
 - - - Piezometric Surface in Deep Vibrating Wire Piezometer (date measured 03/29/2019)
 - - - Area of Contracted Portion of Tunnel
 - - - Area of Distressed Tunnel Section Identified in Video Review
 - Δ denotes area to be confirmed

BRIERLEY ASSOCIATES
 Creating Space Underground
 15808 Ranch Fd 620 N, Ste 210, Austin, TX 78717
 PHONE: 512.219.1733 FAX: 512.219.1759

CLIENT Great Lakes Water Authority
 735 Randolph Street Suite 1900
 Detroit, MI 48226

PROJECT NUMBER GLWA-DB-150, Design-Build
 717002-030

PROJECT TITLE SPRINGWELLS TUNNEL
 STRATIGRAPHIC CONDITIONS

WORK/PLAT TM-GEO-1.4




Figure 19: CIP Liner Circumferential Stress Outside Face – Tunnel Dewatered




Figure 20: CIP Liner Circumferential Stress Inside Face – Tunnel Dewatered




Figure 13: CIP Liner Total Deformation – Tunnel In-service




Figure 14: Vertical Effective Stress – Tunnel Dewatered

DB-150 Significant Variations

Scope Item	Original RFP	30 % BOD	Estimated Costs
Springwells Tunnel Repairs	270 LF (in two locations)	755 LF (combined)	\$40.6 to 60.9 million
Pennsylvania Tunnel Repairs	225 LF	225 LF	
Access Shafts	Temporary	Permanent	
Northeast Tunnel	400 LF	500 LF	\$26.4 to 39.6 million

DB-150 Next Steps

- 1) Will receive detailed cost breakdowns for GMP negotiation on June 14, 2019.
- 2) GLWA staff and FK Engineers will review and develop negotiation strategy for GMP
- 3) A decision will need to be made on the Northeast Tunnel in conjunction with the outcome of the Northeast WTP cost benefit analysis
- 4) Will present to Board as Change Order No. 2 for DB-150 by late summer



GLWA
Great Lakes Water Authority

Questions?