



Legislation Details (With Text)

File #: 2022-221 **Version:** 1 **Name:**

Type: Resolution **Status:** Passed

File created: 5/26/2022 **In control:** Board of Directors

On agenda: 6/22/2022 **Final action:** 6/22/2022

Title: Proposed Change Order No. 1
Contract No. 1802774
Springwells Water Treatment Plant 1930 Sedimentation Basin Sluice Gates, Guides, and Hoist Improvements
CIP #114008 / BCE Score: 52.8

Sponsors: Cheryl Porter

Indexes: Water Operations

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
6/22/2022	1	Board of Directors	Approved	Pass
6/8/2022	1	Operations and Resources Committee	Recommended for Approval	Pass

Proposed Change Order No. 1

Contract No. 1802774

Springwells Water Treatment Plant 1930 Sedimentation Basin Sluice Gates, Guides, and Hoist Improvements

CIP #114008 / BCE Score: 52.8

Agenda of: June 22, 2022

Item No.: **2022-221**

Amount:	Original Contract	\$13,703,000.00
	Proposed Change Order No. 1	0.00
	Total Contract	\$13,703,000.00

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Suzanne R. Coffey, P.E.
Interim Chief Executive Officer
Great Lakes Water Authority

DATE: May 27, 2022

RE: Proposed Change Order No. 1

Contract No. 1802774

**Springwells Water Treatment Plant 1930 Sedimentation
Basin Sluice Gates, Guides, and Hoist Improvements
Vendor: Kokosing Industrial, Inc.**

MOTION

Upon recommendation of Cheryl Porter, Chief Operating Officer - Water and Field Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Interim Chief Executive Officer (ICEO) to **enter into Contract No. 1802774 Proposed Change Order No. 1 “Springwells Water Treatment Plant 1930 Sedimentation Basin Sluice Gates, Guides, and Hoist Improvements” with Kokosing Industrial, Inc., with no increase in cost, for a total cost not to exceed \$13,703,000.00 and an increased duration of 399 days for a total duration of 1,495 days;** and authorizes the ICEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

GLWA Contract No. 1802774 “Springwells Water Treatment Plant 1930 Sedimentation Basin Sluice Gates, Guides, and Hoist Improvements” involves replacement of the existing eight sluice gates and guides for the 1930 Sedimentation Basins. The original gates were installed in the 1930s and required replacement. The project included structural, architectural, mechanical, and electrical improvements in the 1930 sedimentation basins and gate house structures. The contract was awarded to Kokosing Industrial, Inc., and the final completion date is May 27, 2022. To date, all work to the original scope of work is complete. GLWA recently had a Sanitary Survey Analysis done by the Michigan Department of Environment, Great Lakes, and Energy (EGLE) at the Springwells Water Treatment Plant. From the Sanitary Survey, one of the deficiencies found was that the existing four induction mixers located at the 1930 Mixing Chamber were not functional. These four induction mixers are required as part of the treatment process. This Proposed Change Order No. 1 requests 399 days to be added to the final contract completion, respectively. This additional time will allow us to replace the four induction mixers.

JUSTIFICATION

The additional contract time requested in this proposed change order is a result of the recent Sanitary Survey Analysis completed by EGLE. Approval of this change order will allow the design-build team to proceed with the replacement of the four induction mixers, which includes design, computational fluid dynamics (CFD), furnish, installation, training, and O&M manual.

PROJECT MANAGEMENT STATUS

Original Contract Time	1,096 days	(05/28/2019 - 05/27/2022)
Proposed Change Order No. 1	399 days	(05/28/2022 - 06/30/2023)
New Contract Time	1,495 days	(05/28/2019 - 06/30/2023)

PROJECT ESTIMATE

Original Contract Price	\$13,703,000.00
Proposed Change Order No. 1	0.00

New Contract Price \$13,703,000.00

FINANCIAL PLAN IMPACT

Summary: Sufficient funds are provided in the financial plan for this project.

Funding Source: Water Construction Fund

Cost Center: Water Engineering

Expense Type: Construction (5421-892211.000-616900-114008)

This proposed change order is for an extension of time only. Although the change order extends the final completion date into FY 2023, there is no substantive financial impact.

COMMITTEE REVIEW

This item was presented to the Operations and Resources Committee at its meeting on June 8, 2022. The Operations and Resources Committee unanimously recommended that the GLWA Board adopt the resolution as presented.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.