



Legislation Details (With Text)

File #: 2022-166 **Version:** 1 **Name:**

Type: Resolution **Status:** Passed

File created: 4/26/2022 **In control:** Board of Directors

On agenda: 5/25/2022 **Final action:** 5/25/2022

Title: Proposed Change Order No. 3
Contract No. 1803621
Wick Road 48-Inch Water Transmission Main
CIP #122006 / BCE Score: 54.2

Sponsors: Cheryl Porter

Indexes: Water Operations

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
5/25/2022	1	Board of Directors	Approved	Pass
5/11/2022	1	Operations and Resources Committee	Recommended for Approval	Pass

Proposed Change Order No. 3

Contract No. 1803621

Wick Road 48-Inch Water Transmission Main

CIP #122006 / BCE Score: 54.2

Agenda of: May 25, 2022

Item No.: **2022-166**

Amount:	Original Contract	\$20,962,361.00
	Change Order No. 1	1,217,151.00
	Change Order No. 2	549,032.40
	Proposed Change Order No. 3	460,000.00
	Total Revised Contract	\$23,188,544.40

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Suzanne R. Coffey, P.E.
Interim Chief Executive Officer
Great Lakes Water Authority

DATE: April 29, 2022

RE: Proposed Change Order No. 3
Contract No. 1803621
Wick Road 48-Inch Water Transmission Main
Vendor: Ric-Man Construction, Inc.

MOTION

Upon recommendation of Cheryl Porter, Chief Operating Officer - Water and Field Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Interim Chief Executive Officer (ICEO) to **enter into Contract No. 1803621 Proposed Change Order No. 3 “Wick Road 48-Inch Water Transmission Main” with Ric-Man Construction, Inc., with an increase of \$460,000.00 for a total cost not to exceed \$23,188,544.40 and an increased duration of 365 days for a total duration of 1,389 days;** and authorizes the ICEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

GLWA Contract No. 1803621, Wick Road 48-inch Water Transmission Main, involves constructing approximately 17,000 linear feet of 48-inch diameter water transmission main parallel to an existing transmission main to provide redundancy between GLWA’s Wick Road and Ypsilanti Booster Stations. To date, Ric-Man Construction has installed roughly 16,500 linear feet of pipe and remaining work includes interconnections between the new and existing transmission main. This Proposed Change Order No. 3 requests that 365 days be added to final contract completion. This additional time will allow for the completion of the remaining three (3) interconnections which must be completed during GLWA’s defined low demand period.

Change Order No. 1 consisted of cost and time incurred due to CSX Transportation requirements regarding permeation grouting under the Wick Road railroad crossing.

Change Order No. 2 consisted of time and cost associated with GLWA’s request for additional restrained pipe sections outside of the Wick Road Pumping Station.

Proposed Change Order No. 3 provides additional funds in the amount of \$460,000.00 to increase the provisional allowance to cover unforeseen conditions and time for added general conditions to complete the project.

JUSTIFICATION

In the beginning of low demand season of 2021-2022, Ric-Man Construction had the contract work prepared for isolation of the 42-inch transmission main. GLWA intended to provide Ric-Man isolation in October 2021 to make the contract specified three (3) interconnections to the existing transmission main on Wick Road; however, due to other transmission system complications in the region, GLWA was not able to provide isolation to complete this work. Without the completion of these connections, Ric-Man Construction is unable to obtain Substantial Completion before the end of this low demand season. The contractor will need to complete the final connections starting in the fall of 2022 and asphalt restoration in the direct area of the work zone(s). This will include, but is limited to, full depth pavement restoration, residential driveways, station grading and pavement markings. All remaining work items and additional contractor costs are dependent on the actual system isolation date.

PROJECT MANAGEMENT STATUS

Original Contract Time	730 days	(08/26/2019 - 08/25/2021)
Change Order No. 1	134 days	(08/26/2021 - 01/06/2022)
Change Order No. 2	160 days	(01/07/2022 - 06/15/2022)
Proposed Change Order No. 3	365 days	(06/16/2022 - 06/15/2023)
New Contract Time	1,389 days	(08/26/2019 - 06/15/2023)

PROJECT ESTIMATE

Original Contract Price	\$ 20,962,361.00
Change Order No. 1	1,217,151.00
Change Order No. 2	549,032.40
Proposed Change Order No. 3	460,000.00
New Contract Total	\$ 23,188,544.40

FINANCIAL PLAN IMPACT

Summary: Sufficient funds are provided in the financial plan for this project.

Funding Source: Water Construction Bond

Cost Center: Field Engineering

Expense Type: Construction (5519-882411.000-616900-122006)

Estimated Cost by Year and Related Estimating Variance: See table below.

Original Contract Price	\$20,962,361.00
Change Order No. 1	1,217,151.00
Change Order No. 2	549,032.40
Proposed Change Order No. 3	<u>460,000.00</u>
New Contract Total	23,188,544.40
Amended Financial Plan Estimate	<u>23,296,000.00</u>
Estimating Variance	\$ 107,455.60

COMMITTEE REVIEW

This item was presented to the Operations and Resources Committee at its meeting on May 11, 2022. The Operations and Resources Committee unanimously recommended that the GLWA Board adopt the resolution as presented.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.