



Legislation Details (With Text)

File #: 2019-044 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 2/6/2019 **In control:** Board of Directors
On agenda: 2/27/2019 **Final action:** 2/27/2019
Title: Proposed Change Order No. 2
GLWA-CON-109
Emergency Refurbishment of Storm Pumps 5 and 7, Upgrade of Pump 5 and Motor Control Center
Upgrade for Eight Storm Pumps for Freud Sanitary Pump Station
(CIP# 232002)
Sponsors: Cheryl Porter
Indexes: Water Operations

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
2/27/2019	1	Board of Directors	Approved	Pass
2/13/2019	1	Operations and Resources Committee	Recommended for Approval	Pass

Proposed Change Order No. 2

GLWA-CON-109

Emergency Refurbishment of Storm Pumps 5 and 7, Upgrade of Pump 5 and Motor Control Center Upgrade for Eight Storm Pumps for Freud Sanitary Pump Station
(CIP# 232002)

Agenda of: February 27, 2019

Item No.: **2019-044**

Amount:	Original Contract Price	\$ 3,963,889.86
	Change Order No. 1	886,684.07
	Change Order No. 2	0.00
	New Contract Total	\$ 4,850,573.93

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Sue F. McCormick
Chief Executive Officer
Great Lakes Water Authority

DATE: February 6, 2019

RE: Proposed Change Order No. 2

Contract No. GLWA-CON-109

Emergency Refurbishment of Storm Pumps 5 and 7, Upgrade of Pump 5 and Motor Control Center Upgrade for Eight Storm Pumps for Freud Sanitary Pump Station

Vendor: Lakeshore Global Corporation

MOTION

Upon recommendation of Cheryl Porter, Chief Operating Officer - Water and Field Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Chief Executive Officer (CEO) to enter into **Contract No. GLWA-CON-109 Change Order No. 2 “Emergency Refurbishment of Storm Pumps 5 and 7, Upgrade of Pump 5 and Motor Control Center Upgrade for Eight Storm Pumps for Freud Sanitary Pump Station” with Lakeshore Global Corporation, at a cost not to exceed \$4,850,573.93 and for an increased duration of 365 days for a total contract duration of 1,156 days;** and authorizes the CEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

The Freud Sanitary Pump Station (SPS) was originally built in 1956 as a storm water pump station. The Freud SPS has eight large storm water pumps with a capacity of 290 million gallons per day (MGD) each. In addition, there are two smaller pumps rated at a capacity of 13 and 25 MGD each. These smaller pumps were originally designed as intermittent dewatering pumps, but later became continuous duty sanitary pumps during dry weather. The GLWA-CON-109 contract was initiated as an emergency project after flooding occurred in the service area of the Freud SPS following several significant storms. GLWA-CON-109 Change Order No. 1 was issued to expand the original scope of services to address additional repairs identified after the initiation of the original contracted work. GLWA-CON-109 Change Order No. 2 is to establish new substantial and final completion dates.

The Freud SPS storm pumps discharge to the Conner Creek CSO basins; however, the dewatering (sanitary) pumps discharge to the Detroit River Interceptor (DRI). Work on the eight storm pumps require that dewatering (sanitary) pumps be allowed to discharge to the DRI to maintain water levels below the storm pump intakes. Multiple projects were, and are, ongoing in the DRI (GLWA-CON-183 “Detroit River Interceptor Construction” and DB-226 “Repair and Rehabilitate Detroit River Interceptor from Alter Road to Water Resource Recovery Facility”) and flows must be controlled during that work.

JUSTIFICATION

Flows must be controlled to create proper and safe work environments within the DRI. Wet weather events have resulted in project delays. Based on prior experience, GLWA staff anticipates an additional 365 days to complete this work. GLWA staff have directed the delays and the contractor has agreed to hold its price for the work for GLWA-CON-109 Change Order No. 1. The project is approximately 75 percent complete. The physical components of the pump repairs have been completed. The electrical and controls work remains to be completed.

PROJECT MANAGEMENT STATUS

Original Contract Time	517 Days
Change Order No. 1	274 Days
Change Order No. 2	365 Days

New Contract Time 1,156 Days

PROJECT ESTIMATE

Original Contract Price \$ 3,963,889.86

Change Order No. 1 886,684.07

Change Order No. 2 0.00

New Contract Total \$ 4,850,573.93

FINANCIAL PLAN IMPACT

This change order is for a time extension only. Although it extends the project completion from ending in FY2019 to ending in FY2020, there is no substantive financial impact.

COMMITTEE REVIEW

This item was presented to the Operations and Resources Committee at its meeting on February 13, 2019. The Operations and Resources Committee unanimously recommended that the GLWA Board adopt the resolution as presented.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.