



Legislation Details (With Text)

File #: 2019-220 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 6/3/2019 **In control:** Board of Directors
On agenda: 6/26/2019 **Final action:** 6/26/2019
Title: Proposed Change Order No. 1
GLWA-CON-253
Springwells Water Treatment Plant Reservoir Fill Line Improvements
CIP# 114013
Sponsors: Cheryl Porter, Grant Gartrell
Indexes: Water Operations
Code sections:
Attachments:

Date	Ver.	Action By	Action	Result
6/26/2019	1	Board of Directors	Approved	Pass
6/12/2019	1	Operations and Resources Committee	Recommended for Approval	Pass

Proposed Change Order No. 1

GLWA-CON-253

Springwells Water Treatment Plant Reservoir Fill Line Improvements

CIP# 114013

Agenda of: June 26, 2019
Item No.: **2019-220**
Amount: Original Contract \$4,270,500.00
Change Order No. 1 0.00
Total Contract Amount \$4,270,500.00

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Sue F. McCormick
Chief Executive Officer
Great Lakes Water Authority

DATE: June 4, 2019

RE: **Proposed Change Order No. 1**
Contract No. GLWA-CON-253
Springwells Water Treatment Plant Reservoir Fill Line Improvements

Vendor: Ric-man Construction, Inc.

MOTION

Upon recommendation of Cheryl Porter, Chief Operating Officer - Water and Field Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Chief Executive Officer (CEO) to **enter into Contract No. GLWA-CON-253 Change Order No. 1 “Springwells Water Treatment Plant Reservoir Fill Line Improvements” with Ric-man Construction, Inc., at a cost not to exceed \$4,270,500.00 with an increased duration of 410 days for a total contract duration of 860 days;** and authorizes the CEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

The reservoir fill line improvements at the Springwells Water Treatment Plant (Springwells) is a predecessor project for construction of the physical improvements to the Springwells raw water tunnel to be performed under another GLWA contract (Contract No. DB-150 “Design Build/Repair for Portions of the Pennsylvania, Springwells and Northeast Raw Water Tunnels”). Construction of the reservoir fill line at Springwells will allow its reservoirs to be filled from Water Works Park and Southwest. This will allow the Springwells reservoirs and high-lift pump station to remain in service if the raw water supply to Springwells is interrupted. Keeping the reservoirs in service is critical to meeting system demands served by the Springwells high pressure pumping system. The new reservoir fill line at Springwells will be fed from an existing water transmission main along Warren Avenue on the south side of Springwells.

JUSTIFICATION

Differing site conditions were encountered during work, including excessive aluminum phosphate residuals insider Reservoir No. 1 that require removal and disposal from the reservoir. Additionally, there have been difficulties isolating Reservoir No. 1 due to leaking valves. These conditions have resulted in work delays. Similarly, there have been GLWA-directed changes to the work involving the encasing new yard piping in concrete as well as providing additional instrument connections to new piping associated with the energy-dissipating valves. This additional work requires more time to complete the work of the contract. Lastly, additional time should be provided in the contract in the event that a live-tap is needed to connect new piping to the existing water transmission main in Warren Avenue. This proposed change order would set the contract completion dates as follows: April 30, 2020 for substantial completion and September 1, 2020 for final completion of the contract.

PROJECT MANAGEMENT STATUS

Original Contract Time	450 Calendar Days
Proposed Change Order No.1	410 Calendar Days
New Contract Time 8	60 Calendar Days

PROJECT ESTIMATE

Original Contract Price	\$ 4,270,500.00
Proposed Change Order No. 1	\$ 0.00

Contract Total \$ 4,270,500.00

FINANCIAL PLAN IMPACT

This proposed change order is for an extension of time only. Although the change order extends the final completion dated further into FY 2020, there is no substantive financial impact. The amount of planned spend moving from FY2019 into FY2020 is undeterminable at this time.

COMMITTEE REVIEW

This item was presented to the Operations and Resources Committee at its meeting on June 12, 2019. The Operations and Resources Committee unanimously recommended that the GLWA Board adopt the resolution as presented.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.