



Legislation Details (With Text)

File #: 2020-345 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 10/7/2020 **In control:** Board of Directors
On agenda: 10/28/2020 **Final action:** 10/28/2020
Title: Proposed Change Order No. 1
Contract No. 1803776
Relocation of the Analytical Lab Operations to the GLWA- Water Resource Recovery Facility (WRRF)
CIP #214001
Sponsors: Navid Mehran
Indexes: Wastewater Operations
Code sections:
Attachments: 1. Contract Provisional Allowance Status Table

Date	Ver.	Action By	Action	Result
10/28/2020	1	Board of Directors	Approved	Pass
10/15/2020	1	Operations and Resources Committee	Recommended for Approval	Pass

Proposed Change Order No. 1

Contract No. 1803776

Relocation of the Analytical Lab Operations to the GLWA- Water Resource Recovery Facility (WRRF)

CIP #214001

Agenda of: October 28, 2020

Item No.: **2020-345**

Amount:	Original Contract	\$11,499,000.00
	Change Order No.1	250,000.00
	Total Revised Contract	\$11,749,000.00

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Sue F. McCormick
Chief Executive Officer
Great Lakes Water Authority

DATE: September 25, 2020

RE: **Proposed Change Order No. 1**

**Contract No. 1803776
Relocation of the Analytical Lab Operations to the GLWA-WRRF
Vendor: Commercial Contracting Corporation**

MOTION

Upon recommendation of Navid Mehram, Chief Operating Officer - Wastewater Operating Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Chief Executive Officer (CEO) to **amend the existing Contract No.1803776, "Relocation of the Analytical Lab Operations to the GLWA-WRRF", with Commercial Contracting Corporation, by extending the contract substantial completion date of the expanded lab/office area by 83 calendar days, substantial completion date of the asset area work by 114 calendar days, final completion date of the project by 83 calendar days, making the total revised contract duration 630 days, and increasing the Contract value by \$250,000.00, making the total Contract amount of not to exceed \$11,749,000.00** and authorizes the CEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

On September 09, 2019, the Great Lakes Water Authority awarded the GLWA Contract 1803776 (Relocation of the Analytical Lab Operations to the GLWA-WRRF), to Commercial Contracting Corporation (CCC). The required substantial completion date of the project was September 08, 2020 and the required final completion date is March 08, 2021 with a contract amount of \$11,499,000.00.

The scope of work includes renovation/reconfiguration of the current WRRF laboratory, roof replacement and HVAC controls upgrade of the Administration Building, and renovation of the current local asset group area adjacent to the laboratory. The project is intended to accommodate the relocation of the 2nd Avenue Analytical Lab, its current location, to the 2nd floor of the Administration Building at the WRRF.

As of August 31, 2020, approximately 85% of the contract work is complete. However, almost 100% of the substantial completion and 65% of the final completion time has elapsed.

JUSTIFICATION

Time Extension for the Expanded Lab/Office Substantial Completion:

The original contract substantial completion date is September 8, 2020. This date is not expected to be met due to delays encountered during the construction of the work. The contractor has requested extension of the substantial completion date of the expanded lab/office area to November 30, 2020 via their letter dated August 5, 2020. The contractor indicated that the project has experienced supply chain and personnel issues since the start of the COVID-19 pandemic. Supply chain issues include the following:

- Drywall supply

- Piping supply - piping supplier was having difficulty delivering material to site. Some 2nd tier suppliers did not feel comfortable delivering to the WRRF during the pandemic.
- Doors, frames, and hardware - suppliers closed fabrication shops from March through May 2020.
- Walk-in refrigerators - production lead time increased due to the pandemic.
- Cart lift - The lift production lead time was delayed due to the pandemic.
- Countertop - Supplier could not find qualified people to work on the countertops during the pandemic

In addition, CCC and their subcontractors have experienced shortage of carpenters, electricians, and roofers during this pandemic.

In consideration to the above, a time extension of 83 calendar days is recommended and requested in this proposed change order at no cost to GLWA for this time extension. The proposed substantial completion date of the expanded lab/office area is November 30, 2020.

Time Extension for the Substantial Completion of the Asset Group Area Only:

The Contract scope of the Asset Group area, which is part of the Contract, was revised to incorporate the Wastewater Master Plan functional area optimization recommendations. Work was suspended on October 21, 2019 and it resumed in mid-August 2020 after revised construction drawings were completed and made available to the Contractor. The GLWA negotiated with the contractor 31 additional days' time extension beyond the revised substantial completion date of the expanded lab/office area noted above. This equates to a total time extension of 114 days moving the substantial completion date of December 31, 2020.

Time Extension for the Contract Final Completion

The original final completion date of the contract is March 8, 2021. A time extension of 83 calendar days is hereby requested making the revised final completion date May 30, 2021. This "administrative" time extension will allow for final payment to be processed, contract close out documentation (as-builts) to be submitted, reviewed, and approved.

Summary of Time Extensions

Description	Days	From	To	Amount
Substantial completion of the expanded lab/office area	83 (Calendar Days)	09/08/2020	11/30/2020	\$0.00
Substantial completion of the asset area	114 (Calendar Days)	09/08/2020	12/31/2020	\$24,000.00
Final completion of the project	83 (Calendar Days)	03/08/2021	05/30/2021	\$0.00

Additional Funds to the Contract Provisional Allowance:

The Contract provisional allowance of \$1,000,000.00 has been mostly exhausted (only \$17,033.00 is remaining). The schedule of expenses accrued through the provisional allowance are enclosed with this letter.

Additional changes are still expected. Listed below are some of the probable changes:

- Install surge suppressors on the distribution and heat trace electrical panels in the penthouse-NAB.
- Revise/reinforce the Laboratories shelving to accept the UPS equipment.
- Doors and hardware changes, including electric actuators.
- Revisions to ductwork in the GCMS fume hood and asset group area.
- Change the terrazzo in the ramped hallway connecting the new and old administration building to non-slip rubber flooring.
- Potential laboratory changes already discussed with lab management such as additional utility outlets, equipment etc.
- Furnish and install Jockey pump and a drain valve on the fire sprinkler pipe in basement of the new administration building.
- General Conditions cost increase for the asset area.

Therefore, in consideration of the probable changes listed above and other unforeseen conditions, an additional amount of \$250,000.00 is hereby requested in this Change Order to be added to the existing allowance amount. This will allow GLWA to work with the contractor on the expected additional work in a timely manner. Any unused funds will be credited back to GLWA via the final Change Order.

PROJECT MANAGEMENT STATUS

Original Final Contract time:	547 days
Original Substantial Completion Contract Time:	366 days
Proposed Change Order No. 1	
Substantial Completion of the expanded lab/office:	83 days
Substantial Completion Date of the asset area work:	114 days
Proposed Change Order No. 1 Final Completion :	83 days
New Substantial Completion Time:	
Substantial Completion of the expanded lab/office:	449 days
Substantial Completion Date of the asset area work:	480 days
New Final Contract Time	630 days

PROJECT ESTIMATE

Original Contract Price:	\$11,499,000.00
Proposed Change Order No. 1:	250,000.00
Revised Contract Price	\$11,749,000.00

FINANCIAL PLAN IMPACT

Summary: Sufficient funds are provided in the financial plan for this project.

Funding Source: Construction Bond Fund

Cost Center: Sewer Water

Expense Type: Design (5421-892211.000-616900-214001)

Estimated Cost by Year and Related Estimating Variance: See table below.

Original Contract Price:	\$ 11,499,000.00
Proposed Change Order No. 1:	250,000.00
Revised Contract Price	\$11,749,000.00

COMMITTEE REVIEW

This item was presented to the Operations and Resources Committee at its meeting on October 15, 2020. The Operations and Resources Committee unanimously recommended that the GLWA Board adopt the resolution as presented.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.