



Legislation Details (With Text)

File #: 2022-092 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 2/28/2022 **In control:** Board of Directors
On agenda: 3/23/2022 **Final action:** 3/23/2022
Title: Proposed Change Order No. 1
Contract No. 1900516
Energy Management: Freeze Protection Pump Installation at Imlay Pump Station
CIP #132007 / BCE Score: 37.6
Sponsors: Cheryl Porter
Indexes: Water Operations
Code sections:
Attachments:

Date	Ver.	Action By	Action	Result
3/23/2022	1	Board of Directors	Approved	Pass

Proposed Change Order No. 1

Contract No. 1900516

Energy Management: Freeze Protection Pump Installation at Imlay Pump Station

CIP #132007 / BCE Score: 37.6

Agenda of: March 23, 2022

Item No.: **2022-092**

Amount:	Original Contract	\$4,994,000.00
	Proposed Change Order No. 1	0.00
	Contract Total	\$4,994,000.00

TO: The Honorable
Board of Directors
Great Lakes Water Authority

FROM: Suzanne R. Coffey, P.E.
Interim Chief Executive Officer
Great Lakes Water Authority

DATE: March 2, 2022

RE: **Proposed Change Order No. 1**
Contract No. 1900516

Energy Management: Freeze Protection Pump Installation at Imlay Pump Station
Vendor: Commercial Contracting Company

MOTION

Upon recommendation of Cheryl Porter, Chief Operating Officer - Water and Field Services, the Board of Directors (Board) of the Great Lakes Water Authority (GLWA), authorizes the Interim Chief Executive Officer (ICEO) to **enter into Contract No. 1900516 Proposed Change Order No. 1 “Energy Management: Freeze Protection Pump Installation at Imlay Pump Station” with Commercial Contracting Company, with no increase in cost, for a total cost not to exceed \$4,994,000.00, and an increased duration of 366 days for a total contract duration of 1,186 days;** and authorizes the ICEO to take such other action as may be necessary to accomplish the intent of this vote.

BACKGROUND

Contract No. 1900516 “Energy Management: Freeze Protection Pump Installation at Imlay Pump Station” is a design build contract that involves the design, construction and resident project representation services related to the construction of capital improvements at the Imlay Pump Station. The capital improvements include:

- Demolish existing reservoir/line pumping unit, P3, and associated variable frequency drive (VFD), piping, valves and appurtenances
- Install new pumping unit, freeze protection pump (FPP) and associated VFD, piping, valves and appurtenances

JUSTIFICATION

Proposed Change Order No. 1 is required to extend the contract time due to the effects of COVID-19, and unforeseen long manufacture lead times for major equipment (pump, motor, valves, piping, etc.) caused by global supply chain issues. Commercial Contracting Company has not received sufficient assurances that major equipment will be delivered in the time frames that suppliers are currently projecting. All the major equipment has been ordered and is scheduled to arrive by September 2022. Construction work on this project will begin October 2022 and end in August 2023.

The contract is currently set to end on August 30, 2022. The new contract end date for Contract No. 1900516 will be August 31, 2023. The cost for this contract will remain the same.

PROJECT MANAGEMENT STATUS

Original Contract Time	820 days	(06/01/2020 - 08/30/2022)
Proposed Change Order No. 1	366 days	(08/31/2022 - 08/31/2023)
New Contract Time	1,186 days	(06/01/2020 - 08/31/2023)

PROJECT ESTIMATE

Original Contract Price	\$4,994,000.00
Proposed Change Order No. 1	0.00
Contract Total	\$4,994,000.00

FINANCIAL PLAN IMPACT

Summary: Sufficient funds are provided in the financial plan for this project.

Funding Source: Water Construction Bond

Cost Center: Field Engineering

Expense Type: Construction (5519-882411.000-616900-132007)

This proposed change order is for an extension of time only. Although the change order extends the final completion date into FY 2024, there is no substantive financial impact.

COMMITTEE REVIEW

This item is being presented directly to the full Board of Directors.

SHARED SERVICES IMPACT

This item does not impact the shared services agreement between GLWA and DWSD.